

Parcel M1 & M2
February 20, 2019

Developer: Cottonwood Group Company
Developmental Impact Project Plan (DIPP)

General Contractor: John Moriarty & Associates, Inc.

Construction Cost: \$580,000,000 **Construction Periods:** 05/2017 - 02/2020

Construction Monitor: Vargas DaSilveira

BRJP Goals: **50% Resident** **25% People of Color** **10% Female**

Project Description:

Parcels M1 & M2 span 3.5 acres and are bounded by Seaport Blvd, Congress Street, Pier Four Blvd and B Street. The MBTA Silver Line Tunnel runs directly beneath the project site. The project consists of 3 residential towers, 125,000 square feet of retail and 300,000 square feet of underground parking.

Located on Seaport Blvd, a 275 unit tiered luxury condominium will span between 14-21 stories. The building will include private and amenity terraces for its units.

Located on B Street, a 180 unit luxury condo tower will span between 10-21 stories.

280 unit multi-family tower could be converted to condominiums. The Tower will include "innovation units", which are defined as micro-living units with shared entrepreneurial workspaces, as well as luxury market residential units.

Two-story, 125,000 square feet retail and restaurant space on all four street fronts at M1 & M2.

Boston Employment Commission Project Review

I. Overall Numerical Compliance

Report Run Date: 02/07/2019

Includes Work Records from: 05/06/17-02/04/2019

# Work hours	# of Workers	# of Contractors	% Residents	% People of Color	% Female
429,539	1,360	21	32%	29%	6%

II. Numerical Compliance by Major Trades

Report Run Date: 02/07/2019

Includes Work Records From: 05/06/17-02/04/2019

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
IRON WORKERS	135,064	384	26%	33%	4%
LABORERS	98,523	240	49%	28%	5%
CARPENTERS	58,321	172	37%	32%	7%
EQUIPMENT OPERATOR	41,595	99	16%	12%	8%
ELECTRICIAN	28,725	75	28%	25%	6%

III. Numerical Compliance by Major Contractor

Report Run Date: 02/07/2019

Includes Work Records From: 05/06/17-02/04/2019

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
ACCORD STEEL	85,931	147	24%	29%	4%
<i>Accord Steel & Precast employs Equipment Operators, Iron Workers, Mason and Oilers</i>					
S&F CONCRETE	54,992	192	31%	36%	3%
<i>S&F Concrete employs Carpenters, Cement Finishers, Equipment Operators, Laborers and Masons</i>					
JMA	38,240	36	81%	20%	9%
<i>John Moriarty & Associates employs Carpenters and Laborers</i>					
TREVIICOS	36,638	73	22%	27%	2%
<i>Treviicos Corporation Employs Equipment Operators, Laborers and Piledrivers</i>					
LUND REBAR	32,253	145	24%	45%	4%
<i>Lund Rebar Services, Inc. Employs Iron Workers</i>					

BRJP ISSUES & HIGHLIGHTS

- Parcel M1 & M2 Project had their BEC Special Presentation on 01/17/17. The 25% completion was done November 14, 2018.
- Payroll submissions are within 5 business days, which is better than the 7 day goal for the project.
- Boston Resident verifications are at 84% verified.
- The Iron Workers (1st major trade) workforce participation on Residency (26%) and female (4%) categories are short of BRJP goal. The People of color, goal were exceeded:
- Accord Steel & Precast (1st major subcontractor) continues to struggle with Female and Residents.
- Corrective Action Meeting will be held on 05/11/18 for J.C. Cannistraro, J. Derenzo, Lund Rebar Services and S&F Concrete. The following Business Agents have been invited by JMA: Equipment Operators Local 4, Laborers Local 223, Iron Workers Local 7, Pipefitters Local 56 and Plumbers Local 12.

RECOMMENDATIONS

The BRJP recommends that John Moriarty & Associates:

- Review the corrective action plans from Accord Steel & Precast. We recommend holding corrective action meeting as soon as possible, following the corrective action plan to implement the BRJP goals. The action plan should include ways to bring in more Residents and Females.
- Encourage underperforming subcontractors to frequently make best faith efforts to meet the employment standards, be it soliciting the Union Halls for a diversified workforce, or working with the local pre-apprenticeship programs or similar programs to build their core group to be more diversified.
- We recommend working on diversifying their employees to reflect the BRJP goal.

ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by contractor*
- PROJECT STATISTICAL REPORT *by trade*
- TOP 5 SUBCONTRACTORS STATISTICAL REPORTS (*attached*)
 - **Accord Steel**
 - **S&F Concrete**
 - **John Moriarty & Associates**
 - **Treviicos Corporation**
 - **Lund Rebar Service, Inc.**

PROJECT STATISTICAL REPORT

PARCEL M1 & M2 -- ID: 10061 Award Dept: DIP Const Cost: \$580,000,000.00 Neigh: BOSTON UNDEFINED

2/7/2019 3:15:22 PM
PAGE 1

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

Date Range: 01/01/2015 - 02/07/2019

Worked on
Project

BRJP Report #8

ACCORD STEEL & PRECAST	8542	04/03/2018 01/29/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator		3,860.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
14	Iron Worker		77,624.0	19,007.0 24.5%	22,565.5 29.1%	3,605.0 4.6%	135	33	35	4
16	Mason		592.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
18	Oiler		3,854.5	1,897.0 49.2%	2,124.5 55.1%	0.0 0.0%	3	1	2	0
	Totals:		85,930.5	20,904.0 24.3%	24,690.0 28.7%	3,605.0 4.2%	147	34	37	4
BOSS STEEL INC.	12443	07/15/2018 01/20/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14	Iron Worker		6,355.0	999.0 15.7%	1,848.0 29.1%	520.0 8.2%	32	5	6	2
	Totals:		6,355.0	999.0 15.7%	1,848.0 29.1%	520.0 8.2%	32	5	6	2
CENTURY DRYWALL INC.	9965	07/07/2018 01/26/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03	Carpenter		20,058.5	4,770.0 23.8%	7,457.5 37.2%	976.0 4.9%	85	23	36	5
15	Laborer		4,970.5	1,305.5 26.3%	1,172.5 23.6%	453.5 9.1%	24	9	8	1
22	Plasterer		408.0	0.0 0.0%	320.0 78.4%	0.0 0.0%	5	0	2	0
65	Taper		495.0	0.0 0.0%	353.0 71.3%	0.0 0.0%	9	0	7	0
	Totals:		25,932.0	6,075.5 23.4%	9,303.0 35.9%	1,429.5 5.5%	123	32	53	6
CHAPMAN WATERPROOFIN	31	08/14/2017 02/04/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15	Laborer		2,023.0	642.0 31.7%	529.0 26.1%	0.0 0.0%	10	4	1	0
36	Waterproofor		4,815.0	1,803.5 37.5%	1,616.5 33.6%	229.5 4.8%	47	12	15	2
	Totals:		6,838.0	2,445.5 35.8%	2,145.5 31.4%	229.5 3.4%	57	16	16	2

PROJECT STATISTICAL REPORT

2/7/2019 3:15:23 PM

PARCEL M1 & M2 -- ID: 10061 Award Dept: DIP Const Cost: \$580,000,000.00 Neigh: BOSTON UNDEFINED

PAGE 2

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

Date Range: 01/01/2015 - 02/07/2019

Worked on Project

BRJP Report #8

Company	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
EAST COAST FIREPROOFIN	06/26/2018	01/29/2019	2241							
16 Laborer			9,384.0	1,061.5 11.3%	3,918.5 41.8%	636.0 6.8%	32	7	15	2
Totals:			9,384.0	1,061.5 11.3%	3,918.5 41.8%	636.0 6.8%	32	7	15	2
FRONT LINE INC.	11/25/2017	01/26/2019	9105							
15 Laborer			461.0	16.0 3.5%	108.0 23.4%	393.0 85.2%	10	2	7	6
Totals:			461.0	16.0 3.5%	108.0 23.4%	393.0 85.2%	10	2	7	6
HAYWARD BAKER INC.	08/13/2017	02/11/2018	10487							
10 Equipment Operator			1,174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
15 Laborer			4,410.0	1,833.0 41.6%	493.0 11.2%	0.0 0.0%	16	4	4	0
20 Piledriver			3,150.0	1,081.0 34.3%	1,054.0 33.5%	0.0 0.0%	19	6	5	0
Totals:			8,734.0	2,914.0 33.4%	1,547.0 17.7%	0.0 0.0%	42	10	9	0
IPSWICH BAY GLASS CO.	01/12/2019	01/19/2019	2948							
03 Carpenter			16.0	16.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
14 Iron Worker			80.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:			96.0	16.0 16.7%	0.0 0.0%	0.0 0.0%	2	1	0	0
J & M BROWN ELECTRICAL	01/11/2019	02/01/2019	2185							
08 Electrician			674.0	227.0 33.7%	307.0 45.5%	83.0 12.3%	13	5	4	2
Totals:			674.0	227.0 33.7%	307.0 45.5%	83.0 12.3%	13	5	4	2
J & M BROWN ELECTRICAL										
Totals:			674.0	227.0 33.7%	307.0 45.5%	83.0 12.3%	13	5	4	2

PROJECT STATISTICAL REPORT

2/7/2019 3:15:23 PM

PARCEL M1 & M2 -- ID: 10061 Award Dept: DIP Const Cost: \$580,000,000.00 Neigh: BOSTON UNDEFINED

PAGE 3

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

Date Range: 01/01/2015 - 02/07/2019

Worked on Project

BRJP Report #8

J. DERENZO CO.		81	05/06/2017													
			12/08/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
10	Equipment Operator			13,488.5	4,009.5 29.7%	1,145.5 8.5%	10.5 0.1%	28	6	3	1					
15	Laborer			11,294.5	4,442.0 39.3%	1,572.0 13.9%	1,501.0 13.3%	22	7	4	1					
Totals:				24,783.0	8,451.5 34.1%	2,717.5 11.0%	1,511.5 6.1%	50	13	7	2					
J.C.CANNISTRARO INC.		980	12/03/2017													
			01/13/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
21	Pipefitter			8,543.0	1,801.5 21.1%	1,771.0 20.7%	664.0 7.8%	40	4	4	5					
23	Plumber			9,032.8	2,057.0 22.8%	261.5 2.9%	482.0 5.3%	72	9	5	3					
26	Sheetmetal Worker			4,884.8	467.5 9.6%	820.8 16.8%	172.0 3.5%	68	19	18	2					
43	Sprinkler Fitter			1,574.0	445.0 28.3%	487.0 30.9%	311.0 19.8%	17	4	6	3					
Totals:				24,034.5	4,771.0 19.9%	3,340.3 13.9%	1,629.0 6.8%	197	36	33	13					
JOHN A. PENNEY ELECTRIC		7930	11/26/2017													
			01/20/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
08	Electrician			28,051.0	7,699.0 27.4%	6,726.5 24.0%	1,670.0 6.0%	62	7	13	3					
Totals:				28,051.0	7,699.0 27.4%	6,726.5 24.0%	1,670.0 6.0%	62	7	13	3					
JOHN MORIARTY & ASSOCIA		2098	12/10/2017													
			01/27/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
03	Carpenter			6,044.0	3,747.0 62.0%	0.0 0.0%	1,080.0 17.9%	6	4	0	1					
15	Laborer			32,196.0	27,213.0 84.5%	7,810.0 24.3%	2,204.0 6.8%	30	24	9	4					
Totals:				38,240.0	30,960.0 81.0%	7,810.0 20.4%	3,284.0 8.6%	36	28	9	5					

PROJECT STATISTICAL REPORT

PARCEL M1 & M2 -- ID: 10061 Award Dept: DIP Const Cost: \$580,000,000.00 Neigh: BOSTON UNDEFINED

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

Date Range: 01/01/2015 - 02/07/2019

2/7/2019 3:15:23 PM

PAGE 4

Worked on Project

BRJP Report #8

Company	Employee ID	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
JULIAN CRANE & EQUIPMEN 2269										
		07/29/2018								
		01/27/2019								
Totals:										
11	Elevator Const(Mech)		1,274.0	8.0 0.6%	16.0 1.3%	8.0 0.6%	8	1	2	1
10	Equipment Operator		7,316.0	1,643.5 22.5%	676.0 9.2%	3,109.5 42.5%	15	2	4	5
14	Iron Worker		1,399.5	289.5 20.7%	282.0 20.2%	43.5 3.1%	7	2	1	2
Totals:			9,989.5	1,941.0 19.4%	974.0 9.8%	3,161.0 31.6%	30	5	7	8
KERRS WELDING IRON WO 11848										
		07/10/2018								
		02/05/2019								
Totals:										
70	Welder		2,142.0	2,074.0 96.8%	2,074.0 96.8%	0.0 0.0%	7	5	5	0
Totals:			2,142.0	2,074.0 96.8%	2,074.0 96.8%	0.0 0.0%	7	5	5	0
KERRS WELDING IRON WOR										
Totals:			2,142.0	2,074.0 96.8%	2,074.0 96.8%	0.0 0.0%	7	5	5	0
KIVA SYSTEMS INC. 10292										
		09/16/2018								
		01/27/2019								
Totals:										
03	Carpenter		7,565.5	4,381.5 57.9%	3,082.5 40.7%	372.0 4.9%	19	8	5	1
12	Glazier		7,857.0	2,403.5 30.6%	2,392.5 30.5%	1,325.0 16.9%	17	5	6	2
14	Iron Worker		13,366.5	6,234.5 46.6%	4,201.5 31.4%	0.0 0.0%	21	10	7	0
Totals:			28,789.0	13,019.5 45.2%	9,676.5 33.6%	1,697.0 5.9%	57	23	18	3
LUND REBAR SERVICES, INC 11645										
		07/16/2017								
		02/03/2019								
Totals:										
14	Iron Worker		32,253.0	7,670.0 23.8%	14,577.0 45.2%	1,303.0 4.0%	145	30	68	5
Totals:			32,253.0	7,670.0 23.8%	14,577.0 45.2%	1,303.0 4.0%	145	30	68	5
REGIS STEEL CORPORATIO 2176										
		05/13/2017								
		08/19/2017								
Totals:										
14	Iron Worker		3,986.0	971.0 24.4%	900.0 22.6%	162.0 4.1%	43	11	12	3
Totals:			3,986.0	971.0 24.4%	900.0 22.6%	162.0 4.1%	43	11	12	3
REGIS STEEL CORPORATION										
Totals:			3,986.0	971.0 24.4%	900.0 22.6%	162.0 4.1%	43	11	12	3

PROJECT STATISTICAL REPORT

2/7/2019 3:15:23 PM

PAGE 5

PARCEL M1 & M2 -- ID: 10061 Award Dept: DIP Const Cost: \$580,000,000.00 Neigh: BOSTON UNDEFINED

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

Date Range: 01/01/2015 - 02/07/2019

Worked on Project

BRJP Report #8

S & F CONCRETE		13	07/29/2017	02/02/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03	Carpenter				24,637.0	8,363.0 33.9%	8,334.5 33.8%	1,583.0 6.4%	61	15	22	1
04	Cement Finisher				33.0	9.5 28.8%	25.0 75.8%	0.0 0.0%	4	1	3	0
10	Equipment Operator				2,542.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
15	Laborer				23,791.0	7,566.5 31.8%	8,668.0 36.4%	0.0 0.0%	74	11	29	0
16	Mason				3,989.0	969.0 24.3%	2,642.5 66.2%	0.0 0.0%	41	4	16	0
S & F CONCRETE				Totals:	54,992.0	16,908.0 30.7%	19,670.0 35.8%	1,583.0 2.9%	192	31	70	1
SALVUCCI MASONRY COMP		8632	12/29/2018	01/19/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
02	Bricklayer				677.0	270.0 39.9%	411.0 60.7%	129.0 19.1%	5	2	3	1
15	Laborer				559.5	168.5 30.1%	168.5 30.1%	0.0 0.0%	5	2	2	0
SALVUCCI MASONRY COMPA				Totals:	1,236.5	438.5 35.5%	579.5 46.9%	129.0 10.4%	10	4	5	1
TREVVICOS CORPORATION		974	05/14/2017	10/21/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator				13,214.0	1,045.0 7.9%	3,041.0 23.0%	0.0 0.0%	29	3	6	0
15	Laborer				9,433.0	4,450.5 47.2%	2,642.0 28.0%	160.0 1.7%	17	6	6	1
20	Piledriver				13,991.0	2,709.5 19.4%	4,034.0 28.8%	539.0 3.9%	27	7	8	1
TREVVICOS CORPORATION				Totals:	36,638.0	8,205.0 22.4%	9,717.0 26.5%	699.0 1.9%	73	16	20	2
Project Totals:					429,539.0	137,767.0 32.1%	122,629.3 28.5%	23,724.5 5.5%	1,360	321	414	70

Date Range: 01/01/2015 - 02/07/2019

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Bricklayer								
Contractor: SALVUCCI MASONRY COMPA	677.0	270.0 39.9%	411.0 60.7%	129.0 19.1%	5	2	3	1
Trade Totals	677.0	270.0 39.9%	411.0 60.7%	129.0 19.1%	5	2	3	1

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Carpenter								
Contractor: CENTURY DRYWALL INC,	20,058.5	4,770.0 23.8%	7,457.5 37.2%	976.0 4.9%	85	23	36	5
Contractor: IPSWICH BAY GLASS CO.	16.0	16.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Contractor: JOHN MORIARTY & ASSOCIA	6,044.0	3,747.0 62.0%	0.0 0.0%	1,080.0 17.9%	6	4	0	1
Contractor: KIVA SYSTEMS INC.	7,565.5	4,381.5 57.9%	3,082.5 40.7%	372.0 4.9%	19	8	5	1
Contractor: S & F CONCRETE	24,637.0	8,363.0 33.9%	8,334.5 33.8%	1,583.0 6.4%	61	15	22	1
Trade Totals	58,321.0	21,277.5 36.5%	18,874.5 32.4%	4,011.0 6.9%	172	51	63	8

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Cement Finisher								
Contractor: S & F CONCRETE	33.0	9.5 28.8%	25.0 75.8%	0.0 0.0%	4	1	3	0
Trade Totals	33.0	9.5 28.8%	25.0 75.8%	0.0 0.0%	4	1	3	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Electrician								
Contractor: J & M BROWN ELECTRICAL	674.0	227.0 33.7%	307.0 45.5%	83.0 12.3%	13	5	4	2
Contractor: JOHN A. PENNEY ELECTRIC	28,051.0	7,699.0 27.4%	6,726.5 24.0%	1,670.0 6.0%	62	7	13	3
Trade Totals	28,725.0	7,926.0 27.6%	7,033.5 24.5%	1,753.0 6.1%	75	12	17	5

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Elevator Const(Mech)								
Contractor: JULIAN CRANE & EQUIPMENT	1,274.0	8.0 0.6%	16.0 1.3%	8.0 0.6%	8	1	2	1
Trade Totals	1,274.0	8.0 0.6%	16.0 1.3%	8.0 0.6%	8	1	2	1

Date Range: 01/01/2015 - 02/07/2019

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female	
Equipment Operator									
Contractor: ACCORD STEEL & PRECAST	3,860.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0	
Contractor: HAYWARD BAKER INC.	1,174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0	
Contractor: J. DERENZO CO.	13,488.5	4,009.5 29.7%	1,145.5 8.5%	10.5 0.1%	28	6	3	1	
Contractor: JULIAN CRANE & EQUIPMENT	7,316.0	1,643.5 22.5%	676.0 9.2%	3,109.5 42.5%	15	2	4	5	
Contractor: S & F CONCRETE	2,542.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0	
Contractor: TREVVICOS CORPORATION	13,214.0	1,045.0 7.9%	3,041.0 23.0%	0.0 0.0%	29	3	6	0	
Trade Totals	41,594.5	6,698.0 16.1%	4,862.5 11.7%	3,120.0 7.5%	99	11	13	6	

Glazier									
Contractor: KIYA SYSTEMS INC.	7,857.0	2,403.5 30.6%	2,392.5 30.5%	1,325.0 16.9%	17	5	6	2	
Trade Totals	7,857.0	2,403.5 30.6%	2,392.5 30.5%	1,325.0 16.9%	17	5	6	2	

Iron Worker									
Contractor: ACCORD STEEL & PRECAST	77,624.0	19,007.0 24.5%	22,565.5 29.1%	3,605.0 4.6%	135	33	35	4	
Contractor: BOSS STEEL INC.	6,355.0	999.0 15.7%	1,848.0 29.1%	520.0 8.2%	32	5	6	2	
Contractor: IPSWICH BAY GLASS CO.	80.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Contractor: JULIAN CRANE & EQUIPMENT	1,399.5	289.5 20.7%	282.0 20.2%	43.5 3.1%	7	2	1	2	
Contractor: KIYA SYSTEMS INC.	13,366.5	6,234.5 46.6%	4,201.5 31.4%	0.0 0.0%	21	10	7	0	
Contractor: LUND REBAR SERVICES, INC.	32,253.0	7,670.0 23.8%	14,577.0 45.2%	1,303.0 4.0%	145	30	68	5	
Contractor: REGIS STEEL CORPORATION	3,986.0	971.0 24.4%	900.0 22.6%	162.0 4.1%	43	11	12	3	
Trade Totals	135,064.0	35,171.0 26.0%	44,374.0 32.9%	5,633.5 4.2%	384	91	129	16	

PROJECT STATISTICAL REPORT BY TRADE

PARCEL M1 & M2 -- ID: 10061

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

BRJP Report #7

Date Range: 01/01/2015 - 02/07/2019

Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
-------------	------------------	-------------	----------------	-------	----------	-----	--------

2 Laborer

Contractor: CENTURY DRYWALL INC.	4,970.5	1,305.5 26.3%	1,172.5 23.6%	453.5 9.1%	24	9	8	1
Contractor: CHAPMAN WATERPROOFING	2,023.0	642.0 31.7%	529.0 26.1%	0.0 0.0%	10	4	1	0
Contractor: EAST COAST FIREPROOFING	9,384.0	1,061.5 11.3%	3,918.5 41.8%	636.0 6.8%	32	7	15	2
Contractor: FRONT LINE INC.	461.0	16.0 3.5%	108.0 23.4%	393.0 85.2%	10	2	7	6
Contractor: HAYWARD BAKER INC.	4,410.0	1,833.0 41.6%	493.0 11.2%	0.0 0.0%	16	4	4	0
Contractor: J. DERENZO CO.	11,294.5	4,442.0 39.3%	1,572.0 13.9%	1,501.0 13.3%	22	7	4	1
Contractor: JOHN MORIARTY & ASSOCIA	32,196.0	27,213.0 84.5%	7,810.0 24.3%	2,204.0 6.8%	30	24	9	4
Contractor: S & F CONCRETE	23,791.0	7,566.5 31.8%	8,668.0 36.4%	0.0 0.0%	74	11	29	0
Contractor: SALVUCCI MASONRY COMPA	559.5	168.5 30.1%	168.5 30.1%	0.0 0.0%	5	2	2	0
Contractor: TREVVICOS CORPORATION	9,433.0	4,450.5 47.2%	2,642.0 28.0%	160.0 1.7%	17	6	6	1
Trade Totals	98,522.5	48,698.5 49.4%	27,081.5 27.5%	5,347.5 5.4%	240	76	85	15

Mason

Contractor: ACCORD STEEL & PRECAST	592.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: S & F CONCRETE	3,989.0	969.0 24.3%	2,642.5 66.2%	0.0 0.0%	41	4	16	0
Trade Totals	4,581.0	969.0 21.2%	2,642.5 57.7%	0.0 0.0%	42	4	16	0

Oiler

Contractor: ACCORD STEEL & PRECAST	3,854.5	1,897.0 49.2%	2,124.5 55.1%	0.0 0.0%	3	1	2	0
Trade Totals	3,854.5	1,897.0 49.2%	2,124.5 55.1%	0.0 0.0%	3	1	2	0

Piledriver

Contractor: HAYWARD BAKER INC.	3,150.0	1,081.0 34.3%	1,054.0 33.5%	0.0 0.0%	19	6	5	0
Contractor: TREVVICOS CORPORATION	13,991.0	2,709.5 19.4%	4,034.0 28.8%	539.0 3.9%	27	7	8	1
Trade Totals	17,141.0	3,790.5 22.1%	5,088.0 29.7%	539.0 3.1%	46	13	13	1

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

BRJP Report #7

Date Range: 01/01/2015 - 02/07/2019

Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
-------------	------------------	-------------	----------------	-------	----------	-----	--------

Pipefitter

Contractor: J.C.CANNISTRARO INC.	8,543.0	1,801.5 21.1%	1,771.0 20.7%	664.0 7.8%	40	4	4	5
Trade Totals	8,543.0	1,801.5 21.1%	1,771.0 20.7%	664.0 7.8%	40	4	4	5

Plasterer

Contractor: CENTURY DRYWALL INC,	408.0	0.0 0.0%	320.0 78.4%	0.0 0.0%	5	0	2	0
Trade Totals	408.0	0.0 0.0%	320.0 78.4%	0.0 0.0%	5	0	2	0

Plumber

Contractor: J.C.CANNISTRARO INC.	9,032.8	2,057.0 22.8%	261.5 2.9%	482.0 5.3%	72	9	5	3
Trade Totals	9,032.8	2,057.0 22.8%	261.5 2.9%	482.0 5.3%	72	9	5	3

Sheetmetal Worker

Contractor: J.C.CANNISTRARO INC.	4,884.8	467.5 9.6%	820.8 16.8%	172.0 3.5%	68	19	18	2
Trade Totals	4,884.8	467.5 9.6%	820.8 16.8%	172.0 3.5%	68	19	18	2

Sprinkler Fitter

Contractor: J.C.CANNISTRARO INC.	1,574.0	445.0 28.3%	487.0 30.9%	311.0 19.8%	17	4	6	3
Trade Totals	1,574.0	445.0 28.3%	487.0 30.9%	311.0 19.8%	17	4	6	3

Taper

Contractor: CENTURY DRYWALL INC,	495.0	0.0 0.0%	353.0 71.3%	0.0 0.0%	9	0	7	0
Trade Totals	495.0	0.0 0.0%	353.0 71.3%	0.0 0.0%	9	0	7	0

Date Range: 01/01/2015 - 02/07/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Waterproof								
Contractor: CHAPMAN WATERPROOFING	4,815.0	1,803.5 37.5%	1,616.5 33.6%	229.5 4.8%	47	12	15	2
Trade Totals	4,815.0	1,803.5 37.5%	1,616.5 33.6%	229.5 4.8%	47	12	15	2

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Welder								
Contractor: KERRS WELDING IRON WOR	2,142.0	2,074.0 96.8%	2,074.0 96.8%	0.0 0.0%	7	5	5	0
Trade Totals	2,142.0	2,074.0 96.8%	2,074.0 96.8%	0.0 0.0%	7	5	5	0

PROJECT TOTALS	429,539.0	137,767.0 32.1%	122,629.3 28.5%	23,724.5 5.5%	1,360	321	414	70
-----------------------	-----------	-----------------	-----------------	---------------	-------	-----	-----	----

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:37:51 AM
PAGE 1

Contractor: ACCORD STEEL & PRECAST

Cont ID: 8542 Worked on Project

PROJECTS

BRJP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
888 BOYLSTON STREET 9662	02/01/2015 03/29/2016		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		Equipment Operator	3,040.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
		Iron Worker	25,300.0	7,387.0 29.2%	5,413.0 21.4%	1,716.0 6.8%	70	17	15	3
Oiler			3,129.5	0.0 0.0%	269.0 8.6%	0.0 0.0%	3	0	1	0
Totals:			31,470.0	7,387.0 23.5%	5,682.0 18.1%	1,716.0 5.5%	76	17	16	3
BOSTON GARDEN PODIUM 9675	07/18/2017 05/29/2018		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		Equipment Operator	2,121.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
		Iron Worker	39,156.0	10,355.5 26.4%	7,981.5 20.4%	1,668.0 4.3%	111	29	20	3
Oiler			2,758.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Totals:			44,035.0	10,355.5 23.5%	7,981.5 18.1%	1,668.0 3.8%	119	29	20	3
BOSTON UNIVERSITY I.L.S.E. CENTER 9762	10/18/2015 05/22/2016		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		Iron Worker	14,355.5	4,278.5 29.8%	4,503.0 31.4%	335.0 2.3%	38	10	9	2
		Totals:	14,355.5	4,278.5 29.8%	4,503.0 31.4%	335.0 2.3%	38	10	9	2
FAN PIER C 9632	04/29/2014 06/30/2015		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		Equipment Operator	571.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		Iron Worker	683.0	0.0 0.0%	40.0 5.9%	0.0 0.0%	4	0	1	0
Oiler			527.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:			1,781.0	0.0 0.0%	40.0 2.2%	0.0 0.0%	7	0	1	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:37:53 AM

Contractor: **ACCORD STEEL & PRECAST**

PAGE 2

Cont ID: 8542

Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
FAN PIER D. 9881	04/05/2016	06/27/2017								
Equipment Operator			2,511.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Iron Worker			21,455.5	3,440.0 16.0%	5,058.5 23.6%	1,477.5 6.9%	62	14	18	2
Other			2,542.5	0.0 0.0%	50.5 2.0%	0.0 0.0%	3	0	1	0
Totals:			26,509.5	3,440.0 13.0%	5,109.0 19.3%	1,477.5 5.6%	66	14	19	2
FAN PIER PARCEL I 9556	09/02/2014	03/15/2016								
Equipment Operator			1,000.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Iron Worker			8,464.0	2,035.5 24.0%	1,838.0 21.7%	289.0 3.4%	42	12	6	2
Other			1,000.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:			10,464.0	2,035.5 19.5%	1,838.0 17.6%	289.0 2.8%	47	12	6	2
HARVARD SCIENCE ENGINEERING CO 1E+0	12/13/2016	11/13/2018								
Equipment Operator			6,979.5	3,230.5 46.3%	0.0 0.0%	0.0 0.0%	5	1	0	0
Iron Worker			116,441.0	36,918.5 31.7%	35,124.5 30.2%	10,046.5 8.6%	151	44	37	9
Other			2,948.0	466.5 15.8%	1,312.0 44.5%	610.0 20.7%	7	2	3	1
Totals:			126,368.5	40,615.5 32.1%	5,436.5 28.8%	10,656.5 8.4%	163	47	40	10
HONG LOK 9127	06/19/2012	04/14/2015								
Iron Worker			64.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:			64.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:37:54 AM
PAGE 3

Contractor: **ACCORD STEEL & PRECAST**

Cont ID: 8542

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
PARCEL 1B	03/26/2016 9852 02/14/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		2,238.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0	
		Equipment Operator	0.0	0.0	0.0	5	0	0	0	
		Iron Worker	31,334.1	15,870.6 50.6%	7,509.0 24.0%	865.5 2.8%	74	30	18	3
		Mason	341.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		Oiler	2,224.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
		Totals:	36,138.1	15,870.6 43.9%	7,509.0 20.8%	865.5 2.4%	84	30	18	3
PARCEL M1 & M2	04/03/2018 1E+0 02/05/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		3,860.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0	
		Equipment Operator	0.0	0.0	0.0	8	0	0	0	
		Iron Worker	78,473.0	19,146.5 24.4%	22,763.0 29.0%	3,653.0 4.7%	135	33	35	4
		Mason	640.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		Oiler	3,926.5	1,969.0 50.1%	2,196.5 55.9%	0.0 0.0%	3	1	2	0
		Totals:	86,899.5	21,115.5 24.3%	4,959.5 28.7%	3,653.0 4.2%	147	34	37	4
SEAPORT B/C	09/22/2015 9685 01/31/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		3,959.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0	
		Equipment Operator	0.0	0.0	0.0	3	0	0	0	
		Iron Worker	69,744.5	22,646.5 32.5%	18,333.0 26.3%	3,005.0 4.3%	95	33	21	3
		Oiler	4,081.0	0.0 0.0%	80.0 2.0%	0.0 0.0%	5	0	0	0
		Totals:	77,785.0	22,646.5 29.1%	8,413.0 23.7%	3,005.0 3.9%	103	33	21	3

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:37:56 AM

Contractor: **ACCORD STEEL & PRECAST**

PAGE 4

Cont ID: 8542

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	05/17/2016 08/08/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
SEAPORT SQUARE PARCEL 2 9795		1,996.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Equipment Operator		1,996.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Iron Worker		25,849.6	6,497.6 25.1%	10,252.1 39.7%	1,169.0 4.5%	71	19	24	3
Oiler		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
SEAPORT SQUARE PARCEL 2	Totals:	27,854.1	6,497.6 23.3%	0,252.1 36.8%	1,169.0 4.2%	73	19	24	3
Contractor Totals									
ACCORD STEEL & PRECAST	Totals:	483,724.2	134,242.2 27.8%	122,723.6 25.4%	24,834.5 5.1%	925	245	211	35

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:39:18 AM

Contractor: **S & F CONCRETE**

PAGE 2

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
888 BOYLSTON STREET	02/07/2015								
9662	09/24/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		11,781.0	3,681.0 31.2%	5,227.0 44.4%	1,154.5 9.8%	50	13	14	2
Cement Finisher		1,747.0	606.0 34.7%	853.5 48.9%	55.0 3.1%	33	6	8	1
Equipment Operator		446.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		17,784.0	2,655.0 14.9%	2,756.5 15.5%	1,518.5 8.5%	68	5	18	1
888 BOYLSTON STREET	Totals:	31,758.5	6,942.0 21.9%	8,837.0 27.8%	2,728.0 8.6%	161	24	40	4
ASHMONT TOD II	06/04/2016								
9832	07/01/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		7,355.5	2,599.5 35.3%	4,218.5 57.4%	629.0 8.6%	37	9	11	1
Cement Finisher		311.5	73.0 23.4%	59.5 19.1%	0.0 0.0%	21	5	3	0
Equipment Operator		413.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	14	0	0	0
Laborer		5,334.5	3,656.0 68.5%	870.5 16.3%	0.0 0.0%	49	10	11	0
ASHMONT TOD II	Totals:	13,415.0	6,328.5 47.2%	5,148.5 38.4%	629.0 4.7%	121	24	25	1
BMC YAWKEY RENO ADDITION	02/21/2015								
9642	02/20/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Cement Finisher		76.5	8.5 11.1%	8.5 11.1%	0.0 0.0%	9	1	1	0
Equipment Operator		24.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Laborer		566.5	0.0 0.0%	98.5 17.4%	0.0 0.0%	19	0	5	0
BMC YAWKEY RENO ADDITION	Totals:	667.0	8.5 1.3%	107.0 16.0%	0.0 0.0%	33	1	6	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:39:19 AM
PAGE 3

Contractor: **S & F CONCRETE**

Cont ID: 13

Worked on
Project

BRJP Report #5

PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON CHILDREN'S HOSPITAL CLINI	07/15/2017	01/19/2019								
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			586.0	136.0 23.2%	269.0 45.9%	0.0 0.0%	14	4	6	0
Equipment Operator			227.0	18.0 7.9%	13.5 5.9%	0.0 0.0%	13	2	2	0
Laborer			1,640.5	302.5 18.4%	706.0 43.0%	0.0 0.0%	35	7	13	0
Mason			23.0	8.5 37.0%	8.5 37.0%	0.0 0.0%	3	1	1	0
Pumpman			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:			2,492.5	465.0 18.7%	997.0 40.0%	0.0 0.0%	68	14	22	0
BOSTON LANDING	01/11/2014	03/14/2015								
96531			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			12.0	12.0 100.0%	0.0 0.0%	0.0 0.0%	2	2	0	0
Cement Finisher			30.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Equipment Operator			19.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer			57.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Totals:			118.5	12.0 10.1%	0.0 0.0%	0.0 0.0%	13	2	0	0
BOSTON LANDING BRUINS HOCKEY B	02/28/2015	09/10/2016								
9713			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			5,959.5	1,991.0 33.4%	2,048.5 34.4%	957.0 16.1%	37	8	9	4
Cement Finisher			2,180.5	186.0 8.5%	297.0 13.6%	8.5 0.4%	46	7	9	1
Equipment Operator			1,073.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
Laborer			8,660.0	920.5 10.6%	1,509.5 17.4%	0.0 0.0%	69	4	16	0
Totals:			17,873.0	3,097.5 17.3%	3,855.0 21.6%	965.5 5.4%	164	19	34	5

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:39:20 AM
PAGE 4

Contractor: **S & F CONCRETE**

Cont ID: 13 Worked on Project

PROJECTS

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BRIGHAM'S BUILDING FOR THE FUTUR	11/09/2013								
9452	05/07/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		3,579.0	1,581.5 44.2%	1,065.5 29.8%	602.5 16.8%	31	11	11	1
Cement Finisher		1,675.5	288.5 17.2%	362.0 21.6%	0.0 0.0%	23	3	4	0
Equipment Operator		312.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		15,124.5	2,152.0 14.2%	3,150.5 20.8%	1,002.0 6.6%	73	7	13	2
BRIGHAM'S BUILDING FOR THE FUTUR	Totals:	20,691.5	4,022.0 19.4%	4,578.0 22.1%	1,604.5 7.8%	136	21	28	3
CELTIC - BOSTON LANDING	02/18/2017								
9999	03/03/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		2,966.5	1,154.0 38.9%	763.5 25.7%	20.0 0.7%	25	9	7	1
Cement Finisher		1,040.5	173.5 16.7%	389.0 37.4%	8.5 0.8%	31	8	10	1
Equipment Operator		364.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		4,588.0	660.5 14.4%	1,936.0 42.2%	660.5 14.4%	46	2	19	2
CELTIC - BOSTON LANDING	Totals:	8,959.5	1,988.0 22.2%	3,088.5 34.5%	689.0 7.7%	112	19	36	4
FAN PIER PARCEL I	06/21/2014								
9556	05/07/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		9,977.5	3,567.5 35.8%	3,817.5 38.3%	24.0 0.2%	33	10	10	1
Cement Finisher		2,376.5	114.0 4.8%	186.0 7.8%	8.5 0.4%	31	4	5	1
Equipment Operator		475.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Laborer		12,593.0	2,721.0 21.6%	2,744.0 21.8%	424.0 3.4%	58	9	11	1
Mason		32.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
FAN PIER PARCEL I	Totals:	25,454.0	6,402.5 25.2%	6,747.5 26.5%	456.5 1.8%	131	23	26	3

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:39:22 AM

PAGE 5

Contractor: **S & F CONCRETE**

ContID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
GE NECCO BUILDING PROJECT	02/10/2018								
1E+0	02/02/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		7,176.5	1,419.5 19.8%	2,059.5 28.7%	577.0 8.0%	34	6	11	2
Cement Finisher		231.0	39.0 16.9%	209.0 90.5%	0.0 0.0%	6	1	3	0
Equipment Operator		619.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0
Laborer		9,686.0	2,937.0 30.3%	3,571.0 36.9%	0.0 0.0%	36	7	13	0
Mason		433.5	125.0 28.8%	356.5 82.2%	0.0 0.0%	13	2	8	0
GE NECCO BUILDING PROJECT	Totals:	18,146.0	4,520.5 24.9%	6,196.0 34.1%	577.0 3.2%	100	16	35	2
HARVARD SCIENCE ENGINEERING CO	07/22/2017								
1E+0	02/02/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		25,932.0	7,257.5 28.0%	13,016. 50.2%	2,429.0 9.4%	59	18	26	6
Cement Finisher		2,099.5	591.5 28.2%	1,526.0 72.7%	0.0 0.0%	14	4	7	0
Equipment Operator		2,269.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	16	0	0	0
Laborer		39,238.5	4,364.5 11.1%	14,123. 36.0%	2,577.0 6.6%	110	14	51	4
Mason		3,957.5	744.0 18.8%	2,250.0 56.9%	881.5 22.3%	30	5	13	3
HARVARD SCIENCE ENGINEERING CO	Totals:	73,497.0	12,957.5 17.6%	0,916.0 42.1%	5,887.5 8.0%	229	41	97	13
HOOD PARK	11/10/2018								
1E+0	01/26/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		136.0	8.0 5.9%	136.0 100.0%	0.0 0.0%	3	1	3	0
Equipment Operator		67.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Laborer		151.5	0.0 0.0%	50.5 33.3%	0.0 0.0%	6	0	4	0
HOOD PARK	Totals:	354.5	8.0 2.3%	186.5 52.6%	0.0 0.0%	17	1	7	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:39:24 AM
PAGE 6

Contractor: **S & F CONCRETE**

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.		
MOXY HOTEL 1E+0	12/23/2017 01/26/2019		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.		
		Carpenter	17,106.5	6,928.5 40.5%	8,077.0 47.2%	1,866.0 10.9%	62	17	27	6		
		Equipment Operator	1,103.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0		
		Laborer	19,391.5	4,631.5 23.9%	3,491.0 18.0%	25.0 0.1%	78	12	27	1		
		Mason	1,345.5	453.0 33.7%	791.0 58.8%	8.5 0.6%	26	5	12	1		
		Totals:	38,947.0	12,013.0 30.8%	2,359.0 31.7%	1,899.5 4.9%	177	34	66	8		
		NEW BALANCE RESIDENTIAL / 125 GU 9935	10/08/2016 02/17/2018		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
				Carpenter	5,061.0	2,236.5 44.2%	1,466.0 29.0%	0.0 0.0%	38	11	12	0
				Cement Finisher	1,440.5	154.5 10.7%	226.0 15.7%	0.0 0.0%	36	5	7	0
				Equipment Operator	833.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer	6,932.5			679.5 9.8%	2,695.5 38.9%	604.5 8.7%	47	3	20	2		
Mason	133.0			8.0 6.0%	77.5 58.3%	0.0 0.0%	10	1	5	0		
Totals:	14,400.0			3,078.5 21.4%	4,465.0 31.0%	604.5 4.2%	141	20	44	2		
NORTHEASTERN SCIENCE ENG. CENT 9596	07/30/2016 01/07/2017				Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
				Carpenter	403.5	103.0 25.5%	105.0 26.0%	0.0 0.0%	7	2	3	0
				Equipment Operator	124.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
		Laborer	1,006.0	37.0 3.7%	143.5 14.3%	0.0 0.0%	22	2	7	0		
		Mason	271.5	0.0 0.0%	103.0 37.9%	0.0 0.0%	5	0	2	0		
		Totals:	1,805.0	140.0 7.8%	351.5 19.5%	0.0 0.0%	43	4	12	0		

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:39:25 AM

Contractor: **S & F CONCRETE**

PAGE 7

Cont ID: 13
Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ONE DALTON STREET 9728	01/11/2019 01/11/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		2,213.0	818.0 37.0%	563.0 25.4%	112.0 5.1%	59	21	15	3
ONE DALTON STREET	Totals:	2,213.0	818.0 37.0%	563.0 25.4%	112.0 5.1%	59	21	15	3
ONE FRANKLIN 9495	01/18/2014 10/01/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		71,255.5	22,302.0 31.3%	18,248.0 25.6%	3,702.5 5.2%	87	21	20	2
Cement Finisher		8,106.5	2,098.0 25.9%	545.5 6.7%	0.0 0.0%	27	6	6	0
Equipment Operator		2,350.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0
Laborer		70,983.5	20,836.5 29.4%	21,542.0 30.3%	3,516.0 5.0%	89	19	25	2
Mason		3.5	3.5 100.0%	3.5 100.0%	0.0 0.0%	1	1	1	0
ONE FRANKLIN	Totals:	152,699.0	45,240.0 29.6%	0,339.0 26.4%	7,218.5 4.7%	215	47	52	4
OXFORD PING ON 9610	12/20/2014 05/14/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,201.0	212.0 17.7%	212.0 17.7%	0.0 0.0%	12	1	1	0
Cement Finisher		358.0	87.5 24.4%	104.5 29.2%	0.0 0.0%	17	3	3	0
Equipment Operator		255.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		2,058.5	605.0 29.4%	873.0 42.4%	8.0 0.4%	39	4	15	1
OXFORD PING ON	Totals:	3,872.5	904.5 23.4%	1,189.5 30.7%	8.0 0.2%	77	8	19	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:39:27 AM
PAGE 8

Contractor: **S & F CONCRETE**

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS

PARCEL M1 & M2 1E+0	07/29/2017 02/02/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		24,637.0	8,363.0 33.9%	8,334.5 33.8%	1,583.0 6.4%	61	14	22	1
Cement Finisher		33.0	9.5 28.8%	25.0 75.8%	0.0 0.0%	4	1	3	0
Equipment Operator		2,542.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
Laborer		23,791.0	7,566.5 31.8%	8,668.0 36.4%	0.0 0.0%	74	11	29	0
Mason		3,989.0	969.0 24.3%	2,642.5 66.2%	0.0 0.0%	41	3	16	0
Totals:		54,992.0	16,908.0 30.7%	9,670.0 35.8%	1,583.0 2.9%	192	29	70	1
RESIDENTIAL TOWER AT BULFINCH C 1E+0	03/10/2018 01/26/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		31,489.5	11,245.0 35.7%	13,629. 43.3%	3,371.0 10.7%	79	20	32	8
Cement Finisher		333.5	0.0 0.0%	131.5 39.4%	0.0 0.0%	13	0	4	0
Equipment Operator		1,494.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
Laborer		35,001.5	4,021.0 11.5%	12,542. 35.8%	1,948.0 5.6%	77	10	31	3
Mason		269.0	0.0 0.0%	112.0 41.6%	0.0 0.0%	16	0	7	0
Totals:		68,588.0	15,266.0 22.3%	6,415.5 38.5%	5,319.0 7.8%	197	30	74	11
SEAPORT PARCEL J 9804	03/05/2016 03/25/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,123.5	704.0 62.7%	337.0 30.0%	0.0 0.0%	20	8	4	0
Cement Finisher		373.0	42.5 11.4%	53.5 14.3%	34.5 9.2%	15	2	2	1
Equipment Operator		174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		1,054.5	160.0 15.2%	242.5 23.0%	0.0 0.0%	41	5	9	0
Totals:		2,725.0	906.5 33.3%	633.0 23.2%	34.5 1.3%	86	15	15	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:39:31 AM

Contractor: S & F CONCRETE

PAGE 10

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	01/12/2019 02/02/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
WILSHIRE APARTMENTS 1E+0									
Carpenter		6.0	6.0 100.0%	6.0 100.0%	0.0 0.0%	1	1	1	0
Cement Finisher		2.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Equipment Operator		37.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0
Laborer		120.0	56.0 46.7%	5.0 4.2%	0.0 0.0%	7	1	1	0
WILSHIRE APARTMENTS	Totals:	165.0	62.0 37.6%	11.0 6.7%	0.0 0.0%	15	2	2	0
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
S & F CONCRETE	Totals:	687,807.0	180,100.5 26.2%	217,815.0 31.7%	35,125.5 5.1%	3,233	534	915	76

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:41:19 AM

Contractor: **JOHN MORIARTY & ASSOCIATES**

PAGE 1

Cont ID: 2098 Worked on Project

BRJP Report #5

PROJECTS

321 HARRISON AVE.		01/27/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		02/02/2019	142.0	97.0 68.3%	0.0 0.0%	0.0 0.0%	2	1	0	0
Laborer										
321 HARRISON AVE.		Totals:	142.0	97.0 68.3%	0.0 0.0%	0.0 0.0%	2	1	0	0
45 STUART STREET RESIDENCES		06/29/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9437		06/07/2015	8,736.0	4,528.5 51.8%	749.0 8.6%	907.5 10.4%	9	5	1	1
Laborer										
45 STUART STREET RESIDENCES		Totals:	8,736.0	4,528.5 51.8%	749.0 8.6%	907.5 10.4%	9	5	1	1
BOSTON GARDEN PODIUM		05/01/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9875		02/03/2019	9,625.0	2,261.0 23.5%	2,261.0 23.5%	0.0 0.0%	8	4	4	0
Carpenter										
Laborer			61,625.0	29,816.0 48.4%	22,133.5 35.9%	10,315.5 16.7%	37	15	17	7
BOSTON GARDEN PODIUM		Totals:	71,250.0	32,077.0 45.0%	4,394.5 34.2%	10,315.5 14.5%	45	19	21	7
BOSTON LANDING		06/08/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9631		09/06/2015	3,151.0	1,439.0 45.7%	809.0 25.7%	0.0 0.0%	4	2	1	0
Carpenter										
Laborer			8,599.0	3,374.0 39.2%	6,288.0 73.1%	1,544.0 18.0%	14	4	10	3
BOSTON LANDING		Totals:	11,750.0	4,813.0 41.0%	7,097.0 60.4%	1,544.0 13.1%	18	6	11	3
BOSTON LANDING BRUINS HOCKEY B		02/15/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9713		10/09/2016	6,217.0	3,395.0 54.6%	1,103.0 17.7%	0.0 0.0%	5	3	1	0
Carpenter										
Laborer			12,478.0	6,291.0 50.4%	8,568.0 68.7%	1,940.0 15.5%	10	4	6	1
BOSTON LANDING BRUINS HOCKEY B		Totals:	18,695.0	9,686.0 51.8%	9,671.0 51.7%	1,940.0 10.4%	15	7	7	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:41:20 AM

Contractor: **JOHN MORIARTY & ASSOCIATES**

PAGE 2

Cont ID: 2098

Worked on

Project

BRJP Report #5

PROJECTS

BOYLSTON WEST		08/11/2013	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
9996		07/12/2015											
Laborer			7,752.5	5,530.5	71.3%	3,467.5	44.7%	2,079.0	26.8%	8	5	3	2
Totals:			7,752.5	5,530.5	71.3%	3,467.5	44.7%	2,079.0	26.8%	8	5	3	2
BOYLSTON WEST			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
9999													
CELTIC - BOSTON LANDING		03/19/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
9999		05/27/2018											
Carpenter			2,485.0	2,485.0	100.0%	1,351.0	54.4%	162.0	6.5%	5	5	3	1
Laborer			7,204.0	1,774.0	24.6%	2,257.0	31.3%	787.0	10.9%	14	4	9	2
Totals:			9,689.0	4,259.0	44.0%	3,608.0	37.2%	949.0	9.8%	19	9	12	3
FENWAY CENTER		09/02/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
1E+0		02/03/2019											
Carpenter			823.0	823.0	100.0%	0.0	0.0%	0.0	0.0%	1	1	0	0
Laborer			3,539.0	3,030.0	85.6%	1,861.0	52.6%	0.0	0.0%	6	5	4	0
Totals:			4,362.0	3,853.0	88.3%	1,861.0	42.7%	0.0	0.0%	7	6	4	0
NEW BALANCE RESIDENTIAL / 125 GU		01/08/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
9995		05/27/2018											
Carpenter			6,830.0	6,830.0	100.0%	3,950.0	57.8%	1,447.0	21.2%	5	5	3	1
Laborer			16,749.0	7,013.0	41.9%	11,113.0	66.4%	1,930.0	11.5%	15	5	9	3
Totals:			23,579.0	13,843.0	58.7%	5,063.0	63.9%	3,377.0	14.3%	20	10	12	4
OMNI HOTEL		11/04/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
1E+0		02/03/2019											
Carpenter			967.0	498.0	51.5%	498.0	51.5%	0.0	0.0%	3	2	2	0
Laborer			1,729.0	1,130.0	65.4%	334.0	19.3%	0.0	0.0%	7	4	3	0
Totals:			2,696.0	1,628.0	60.4%	832.0	30.9%	0.0	0.0%	10	6	5	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:41:20 AM

Contractor: **JOHN MORIARTY & ASSOCIATES**

PAGE 3

Cont ID: 2098

Worked on Project

BRJP Report #5

PROJECTS

Contractor	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
PARCEL M1 & M2 1E+0	12/10/2017								
	01/27/2019								
Carpenter		6,044.0	3,747.0 62.0%	0.0 0.0%	1,080.0 17.9%	6	4	0	1
Laborer		32,196.0	27,213.0 84.5%	7,810.0 24.3%	2,204.0 6.8%	30	24	9	4
PARCEL M1 & M2	Totals:	38,240.0	30,960.0 81.0%	7,810.0 20.4%	3,284.0 8.6%	36	28	9	5
SEAPORT B/C	12/06/2015 9685 12/03/2017								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		4,563.0	4,227.0 92.6%	1,479.0 32.4%	336.0 7.4%	5	4	2	1
Laborer		65,383.0	35,362.0 54.1%	23,846.0 36.5%	3,441.0 5.3%	26	16	8	2
SEAPORT B/C	Totals:	69,946.0	39,589.0 56.6%	5,325.0 36.2%	3,777.0 5.4%	31	20	10	3
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
JOHN MORIARTY & ASSOCIATES		266,837.5	150,864.0 56.5%	99,878.0 37.4%	28,173.0 10.6%	220	122	95	29

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:42:27 AM

Contractor: **TREVICOS CORPORATION**

PAGE 1

Cont ID: 974

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	10/22/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON CHILDREN'S HOSPITAL CLINI	01/27/2019								
1E+0									
Equipment Operator		11,559.5	2,084.0 18.0%	2,541.0 22.0%	87.5 0.8%	19	2	4	1
Laborer		7,045.5	2,037.0 28.9%	5,960.5 84.6%	0.0 0.0%	11	3	9	0
Piledriver		4,536.0	760.5 16.8%	1,439.0 31.7%	0.0 0.0%	11	2	3	0
Technician		1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:		24,386.5	4,881.5 20.0%	9,940.5 40.8%	87.5 0.4%	42	7	16	1
BOSTON CHILDREN'S HOSPITAL CLINI									
FENWAY CENTER	05/20/2018								
1E+0	01/27/2019								
Equipment Operator		3,288.5	378.5 11.5%	378.5 11.5%	0.0 0.0%	7	1	1	0
Laborer		3,334.0	103.5 3.1%	2,746.5 82.4%	0.0 0.0%	9	1	7	0
Oiler		476.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver		6,146.0	1,581.5 25.7%	1,456.5 23.7%	103.0 1.7%	13	3	3	1
Technician		461.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:		13,706.5	2,063.5 15.1%	4,581.5 33.4%	103.0 0.8%	31	5	11	1
ONE DALTON STREET	03/22/2015								
9728	05/27/2018								
Equipment Operator		21,242.5	0.0 0.0%	3,346.5 15.8%	0.0 0.0%	19	0	2	0
Iron Worker		210.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer		21,491.5	4,100.0 19.1%	10,666.5 49.6%	419.5 2.0%	23	4	12	1
Oiler		8,708.0	5,023.5 57.7%	4,142.0 47.6%	0.0 0.0%	9	5	4	0
Piledriver		14,129.5	2,348.5 16.6%	3,129.5 22.1%	0.0 0.0%	29	4	9	0
Totals:		65,781.5	11,472.0 17.4%	1,284.5 32.4%	419.5 0.6%	81	13	27	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:42:27 AM

Contractor: **TREVICOS CORPORATION**

PAGE 2

ContID: 974

PROJECTS

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
PARCEL M1 & M2	05/14/2017 10/21/2018								
	1E+0								
Equipment Operator		13,214.0	1,045.0 7.9%	3,041.0 23.0%	0.0 0.0%	29	3	6	0
Laborer		9,433.0	4,450.5 47.2%	2,642.0 28.0%	160.0 1.7%	17	6	6	1
Piledriver		13,991.0	2,709.5 19.4%	4,034.0 28.8%	539.0 3.9%	27	7	8	1
PARCEL M1 & M2		Totals:	8,205.0 22.4%	9,717.0 26.5%	699.0 1.9%	73	16	20	2
SEAPORT B/C	10/12/2014 07/10/2016								
	9685								
Equipment Operator		7,280.0	576.5 7.9%	2,361.5 32.4%	576.5 7.9%	15	1	4	1
Laborer		5,958.0	2,448.0 41.1%	2,753.5 46.2%	0.0 0.0%	10	4	4	0
Oiler		937.5	259.0 27.6%	806.5 86.0%	243.0 25.9%	5	2	3	1
Piledriver		5,601.5	1,733.0 30.9%	2,419.5 43.2%	0.0 0.0%	13	5	5	0
SEAPORT B/C		Totals:	5,016.5 25.4%	8,341.0 42.2%	819.5 4.1%	43	12	16	2
SEAPORT SQUARE PARCEL 2	09/13/2015 03/19/2017								
	9795								
Equipment Operator		5,808.0	0.0 0.0%	1,525.0 26.3%	0.0 0.0%	8	0	3	0
Laborer		6,911.5	3,115.0 45.1%	3,349.0 48.5%	0.0 0.0%	10	4	5	0
Oiler		1,860.0	50.5 2.7%	977.0 52.5%	633.5 34.1%	7	1	2	2
Piledriver		1,629.0	932.5 57.2%	719.0 44.1%	0.0 0.0%	4	3	2	0
Pumpman		880.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
SEAPORT SQUARE PARCEL 2		Totals:	4,098.0 24.0%	5,570.0 38.4%	633.5 3.7%	30	8	12	2
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
TREVICOS CORPORATION		177,378.0	35,736.5 20.1%	60,434.5 34.1%	2,762.0 1.6%	300	61	102	9

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:43:27 AM

Contractor: **TREVICOS CORPORATION**

PAGE 1

Cont ID: 974

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	10/22/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON CHILDREN'S HOSPITAL CLINI	10/22/2017								
1E+0	01/27/2019								
Equipment Operator		11,559.5	2,084.0 18.0%	2,541.0 22.0%	87.5 0.8%	19	2	4	1
Laborer		7,045.5	2,037.0 28.9%	5,960.5 84.6%	0.0 0.0%	11	3	9	0
Piledriver		4,536.0	760.5 16.8%	1,439.0 31.7%	0.0 0.0%	11	2	3	0
Technician		1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:		24,386.5	4,881.5 20.0%	9,940.5 40.8%	87.5 0.4%	42	7	16	1
FENWAY CENTER	05/20/2018								
1E+0	01/27/2019								
Equipment Operator		3,288.5	378.5 11.5%	378.5 11.5%	0.0 0.0%	7	1	1	0
Laborer		3,334.0	103.5 3.1%	2,746.5 82.4%	0.0 0.0%	9	1	7	0
Oiler		476.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver		6,146.0	1,581.5 25.7%	1,456.5 23.7%	103.0 1.7%	13	3	3	1
Technician		461.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:		13,706.5	2,063.5 15.1%	4,581.5 33.4%	103.0 0.8%	31	5	11	1
ONE DALTON STREET	03/22/2015								
9728	05/27/2018								
Equipment Operator		21,242.5	0.0 0.0%	3,346.5 15.8%	0.0 0.0%	19	0	2	0
Iron Worker		210.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer		21,491.5	4,100.0 19.1%	10,666.5 49.6%	419.5 2.0%	23	4	12	1
Oiler		8,708.0	5,023.5 57.7%	4,142.0 47.6%	0.0 0.0%	9	5	4	0
Piledriver		14,129.5	2,348.5 16.6%	3,129.5 22.1%	0.0 0.0%	29	4	9	0
Totals:		65,781.5	11,472.0 17.4%	1,284.5 32.4%	419.5 0.6%	81	13	27	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:43:27 AM

Contractor: **TREVICOS CORPORATION**

PAGE 2

Cont ID: 974

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
PARCEL M1 & M2	05/14/2017 1E+0 10/21/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		13,214.0	1,045.0 7.9%	3,041.0 23.0%	0.0 0.0%	29	3	6	0
Laborer		9,433.0	4,450.5 47.2%	2,642.0 28.0%	160.0 1.7%	17	6	6	1
Piledriver		13,991.0	2,709.5 19.4%	4,034.0 28.8%	539.0 3.9%	27	7	8	1
PARCEL M1 & M2	Totals:	36,638.0	8,205.0 22.4%	9,717.0 26.5%	699.0 1.9%	73	16	20	2
SEAPORT B/C	10/12/2014 9685 07/10/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		7,280.0	576.5 7.9%	2,361.5 32.4%	576.5 7.9%	15	1	4	1
Laborer		5,958.0	2,448.0 41.1%	2,753.5 46.2%	0.0 0.0%	10	4	4	0
Oiler		937.5	259.0 27.6%	806.5 86.0%	243.0 25.9%	5	2	3	1
Piledriver		5,601.5	1,733.0 30.9%	2,419.5 43.2%	0.0 0.0%	13	5	5	0
SEAPORT B/C	Totals:	19,777.0	5,016.5 25.4%	8,341.0 42.2%	819.5 4.1%	43	12	16	2
SEAPORT SQUARE PARCEL 2	09/13/2015 9795 03/19/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		5,808.0	0.0 0.0%	1,525.0 26.3%	0.0 0.0%	8	0	3	0
Laborer		6,911.5	3,115.0 45.1%	3,349.0 48.5%	0.0 0.0%	10	4	5	0
Oiler		1,860.0	50.5 2.7%	977.0 52.5%	633.5 34.1%	7	1	2	2
Piledriver		1,629.0	932.5 57.2%	719.0 44.1%	0.0 0.0%	4	3	2	0
Pumpman		880.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
SEAPORT SQUARE PARCEL 2	Totals:	17,088.5	4,098.0 24.0%	6,570.0 38.4%	633.5 3.7%	30	8	12	2
Contractor Totals	Totals:	177,378.0	35,736.5 20.1%	60,434.5 34.1%	2,762.0 1.6%	300	61	102	9
TREVICOS CORPORATION	Totals:	177,378.0	35,736.5 20.1%	60,434.5 34.1%	2,762.0 1.6%	300	61	102	9

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:45:28 AM

Contractor: **LUND REBAR SERVICES, INC.**

PAGE 2

Cont ID: 11645

Worked on Project

BRJP Report #5

PROJECTS

KLARMAN HALL 9874	04/09/2016 04/16/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		30.0	0.0 0.0%	26.0 86.7%	0.0 0.0%	2	0	1	0
Totals:		30.0	0.0 0.0%	26.0 86.7%	0.0 0.0%	2	0	1	0
MARINE WHARF 1E+0	12/02/2018 01/27/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		1,407.0	373.0 26.5%	279.0 19.8%	215.0 15.3%	33	8	8	2
Totals:		1,407.0	373.0 26.5%	279.0 19.8%	215.0 15.3%	33	8	8	2
PARCEL K - HOTEL 1E+0	12/02/2018 02/03/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		2,459.0	343.0 13.9%	638.0 25.9%	84.0 3.4%	37	11	12	1
Totals:		2,459.0	343.0 13.9%	638.0 25.9%	84.0 3.4%	37	11	12	1
PARCEL K - GARAGE / RESIDENTIAL 1E+0	04/15/2018 01/06/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		4,637.0	1,106.0 23.9%	1,922.0 41.4%	247.0 5.3%	63	17	22	6
Totals:		4,637.0	1,106.0 23.9%	1,922.0 41.4%	247.0 5.3%	63	17	22	6
PARCEL M1 & M2 1E+0	07/16/2017 02/03/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		32,253.0	7,670.0 23.8%	14,577.0 45.2%	1,303.0 4.0%	145	31	69	5
Totals:		32,253.0	7,670.0 23.8%	14,577.0 45.2%	1,303.0 4.0%	145	31	69	5
SEAPORT PARCEL J 9804	05/08/2016 04/09/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
Totals:		438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
SEAPORT PARCEL J		Totals:							
		438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 02/07/2019

2/11/2019 10:45:29 AM

Contractor: **LUND REBAR SERVICES, INC.**

PAGE 3

Cont ID: 11645

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
SEAPORT SQUARE PARCEL 2	01/24/2016								
9795	06/04/2017								
Iron Worker		12,264.0	2,931.0 23.9%	4,145.0 33.8%	13.0 0.1%	81	20	29	2
SEAPORT SQUARE PARCEL 2	Totals:	12,264.0	2,931.0 23.9%	4,145.0 33.8%	13.0 0.1%	81	20	29	2
SOUTH BAY DEVELOPMENT PHASE II	05/14/2017								
1E+0	01/27/2019								
Iron Worker		14,766.0	4,210.0 28.5%	4,920.0 33.3%	122.0 0.8%	84	17	39	2
SOUTH BAY DEVELOPMENT PHASE II	Totals:	14,766.0	4,210.0 28.5%	4,920.0 33.3%	122.0 0.8%	84	17	39	2
WATERMARK SEAPORT	06/08/2014								
9536	11/29/2015								
Iron Worker		2,994.0	955.5 31.9%	428.5 14.3%	0.0 0.0%	30	8	5	0
WATERMARK SEAPORT	Totals:	2,994.0	955.5 31.9%	428.5 14.3%	0.0 0.0%	30	8	5	0
Contractor Totals									
LUND REBAR SERVICES, INC.	Totals:	Total Hours 96,119.0	Resident Hrs / % 25,646.5 26.7%	POC Hrs / % 34,884.5 36.3%	Female Hrs / % 2,602.0 2.7%	Emps. 758	Res. 188	POC 275	Fem. 25