

## Parcel M1 & M2

**May 16, 2018**

**Developer:** Cottonwood Group Company  
**Developmental Impact Project Plan (DIPP)**

**General Contractor:** John Moriarty & Associates, Inc.

**Construction Cost:** \$580,000,000      **Construction Periods:** 05/2017 - 02/2020

**Construction Monitor:** Pamela Ruffo

**BRJP Goals:**      **50% Resident**      **25% People of Color**      **10% Female**

---

### **Project Description:**

Parcels M1 & M2 span 3.5 acres and are bounded by Seaport Blvd, Congress Street, Pier Four Blvd and B Street. The MBTA Silver Line Tunnel runs directly beneath the project site. The project consists of 3 residential towers, 125,000 square feet of retail and 300,000 square feet of underground parking.

The building details:

**275 Unit Residential Tower:** Located on Seaport Blvd, a 275 unit tiered luxury condominium will span between 14-21 stories. The building will include private and amenity terraces for its units.

**180 Unit Residential Tower:** Located on B Street, a 180 unit luxury condo tower will span between 10-21 stories.

**280 Unit Residential Tower:** This 280 unit multifamily tower could be converted to condominiums. The Tower will include "innovation units", which are defined as micro-living units with shared entrepreneurial workspaces, as well as luxury market residential units.

**125,000 square feet of retail:** Two-story, 125,000 square feet retail and restaurant space on all four street fronts at M1 & M2.

# Boston Employment Commission: Project Review

## I. Overall Numerical Compliance

Report Run Date: 05/04/18

Includes Work Records from: 05/06/17-05/04/18

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
125,136	524	12	33%	25%	3%

## II. Numerical Compliance by Major Trades

Report Run Date: 05/04/18

Includes Work Records From: 05/06/17-05/04/18

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Laborer	38,862	116	50%	21%	5%
Equipment Operator	27,674	71	16%	13%	0%
Iron Worker	19,768	166	22%	34%	5%
Piledriver	16,040	44	23%	29%	3%
Carpenter	15,315	46	35%	36%	4%

## III. Numerical Compliance by Major Contractor

Report Run Date: 005/04/18

Includes Work Records From: 05/06/17-05/04/18

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Treviicos Corporation	34,250	65	23%	25%	2%
<i>Treviicos Corporation employs Equipment Operators, Laborers and Piledrivers</i>					
S&F Concrete	26,108	124	38%	32%	3%
<i>S&amp;F Concrete employs Carpenters, Cement Finishers, Equipment Operators, Laborers and Masons</i>					
J. Derenzo Co.	22,274	41	35%	10%	7%
<i>J. Derenzo Co. employs Equipment Operator and Laborers</i>					
Lund Rebar Services	13,706	99	21%	40%	5%
<i>Lund Rebar Services employs Iron Workers</i>					
Hayward Baker Inc.	8,734	42	33%	18%	0%
<i>Hayward Baker Inc. employs Equipment Operators, Laborers and Piledrivers</i>					

## BRJP ISSUES & HIGHLIGHTS:

- Parcel M1 & M2 Project had their BEC Special Presentation on 01/17/17. Construction will not be 25% complete until September 2018.
- Payroll submissions are within 6 business days, which is better than the 7 day goal for the project.
- Boston Resident verifications are at 85% verified.
- The Equipment Operators (1<sup>st</sup> major trade) workforce participation in all categories is critically low: Resident 16%, POC 13% and Female 0%. This trade was employed by the top 4 subcontractors: Hayward Baker, J. Derenzo, S&F Concrete and Treviicos.
- Treviicos Corporation (1<sup>st</sup> major subcontractor) did work hard at achieving better workforce participation; they had taken on an apprentice from Local 4 that they kept employed for 3 years and the new business agent abruptly removed him to a different project to run an elevator. Subcontractor letter will be submitted at the BEC meeting.
- Corrective Action Meeting will be held on 05/11/18 for J.C. Cannistraro, J. Derenzo, Lund Rebar Services and S&F Concrete. The following Business Agents have been invited by JMA: Equipment Operators Local 4, Laborers Local 223, Iron Workers Local 7, Pipefitters Local 56 and Plumbers Local 12.

## RECOMMENDATIONS

### The BRJP recommends that John Moriarty & Associates:

- Review the corrective action plans from JC Cannistraro, J. Derenzo, Lund Rebar and S&F concrete to make sure stated work action was completed by the subcontractor. If not hold an immediate corrective action meeting.
- Encourage underperforming subcontractors to frequently make best faith efforts to meet the employment standards, be it soliciting the Union Halls for a diversified workforce, or working with the local pre-apprenticeship program or similar programs to build their core group to be more diversified.

## ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by contractor*
- PROJECT STATISTICAL REPORT *by trade*
- LIST OF CONTRACTORS *(attached)*
- TOP 5 SUBCONTRACTORS STATISTICAL REPORTS *(attached)*
  - Treviicos Corporation
  - S&F Concrete
  - J. Derenzo Co.
  - Lund Rebar Services
  - Hayward Baker (no longer onsite)

PROJECT STATISTICAL REPORT

PARCEL M1 & M2 -- ID: 10061 Award Dept: DIP Const Cost: \$580,000,000.00 Neigh: BOSTON UNDEFINED

5/4/2018 11:38:22 AM PAGE 1

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

Date Range: 07/01/2009 - 05/04/2018

Worked on Project

BRJP Report #8

Company	Job Title	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ACCORD STEEL & PRECAST	10 Equipment Operator	04/03/2018	04/17/2018	374.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
	14 Iron Worker			2,076.0	466.0 22.4%	383.0 18.4%	119.0 5.7%	24	6	5	1
	18 Oiler			306.5	140.5 45.8%	140.5 45.8%	0.0 0.0%	2	1	1	0
	<b>Totals:</b>			2,756.5	606.5 22.0%	523.5 19.0%	119.0 4.3%	29	7	6	1
CHAPMAN WATERPROOFIN	15 Laborer	08/14/2017	04/16/2018	717.0	527.0 73.5%	465.0 64.9%	0.0 0.0%	8	3	1	0
	36 Waterproofing			1,324.0	454.5 34.3%	551.5 41.7%	41.0 3.1%	22	5	7	1
	<b>Totals:</b>			2,041.0	981.5 48.1%	1,016.5 49.8%	41.0 2.0%	30	8	8	1
FRONT LINE INC.	15 Laborer	11/25/2017	04/21/2018	216.0	0.0 0.0%	68.0 31.5%	172.0 79.6%	6	0	3	4
	<b>Totals:</b>			216.0	0.0 0.0%	68.0 31.5%	172.0 79.6%	6	0	3	4
HAYWARD BAKER INC.	10 Equipment Operator	08/13/2017	02/11/2018	1,174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
	15 Laborer			4,410.0	1,833.0 41.6%	493.0 11.2%	0.0 0.0%	16	4	4	0
	20 Piledriver			3,150.0	1,081.0 34.3%	1,054.0 33.5%	0.0 0.0%	19	6	5	0
	<b>Totals:</b>			8,734.0	2,914.0 33.4%	1,547.0 17.7%	0.0 0.0%	42	10	9	0
J. DERENZO CO.	10 Equipment Operator	05/06/2017	04/28/2018	12,317.0	3,704.0 30.1%	844.0 6.9%	10.5 0.1%	24	5	2	1
	15 Laborer			9,956.5	4,089.0 41.1%	1,364.0 13.7%	1,492.0 15.0%	17	6	3	1
<b>Totals:</b>			22,273.5	7,793.0 35.0%	2,208.0 9.9%	1,502.5 6.7%	41	11	5	2	

PROJECT STATISTICAL REPORT

PARCEL M1 & M2 -- ID: 10061 Award Dept: DIP Const Cost: \$580,000,000.00 Neigh: BOSTON UNDEFINED

5/4/2018 11:38:23 AM PAGE 2

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

Date Range: 07/01/2009 - 05/04/2018

Worked on Project

BRJP Report #8

Company	Job No	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
J.C. CANNISTRARO INC.	980	12/03/2017 04/29/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
21 Pipefitter			41.0	24.0 58.5%	33.0 80.5%	0.0 0.0%	5	1	2	0
23 Plumber			1,358.0	439.0 32.3%	51.5 3.8%	0.0 0.0%	23	2	2	0
Totals:			1,399.0	463.0 33.1%	84.5 6.0%	0.0 0.0%	28	3	4	0
JOHN A. PENNEY ELECTRIC	7930	11/26/2017 04/29/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
08 Electrician			4,163.5	2,846.0 68.4%	1,410.5 33.9%	32.0 0.8%	10	5	2	1
Totals:			4,163.5	2,846.0 68.4%	1,410.5 33.9%	32.0 0.8%	10	5	2	1
JOHN MORIARTY & ASSOCIA	2098	12/10/2017 04/22/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03 Carpenter			509.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
15 Laborer			4,993.0	4,282.0 85.8%	1,210.0 24.2%	176.0 3.5%	6	5	2	1
Totals:			5,502.0	4,282.0 77.8%	1,210.0 22.0%	176.0 3.2%	7	5	2	1
LUND REBAR SERVICES, INC	1645	07/16/2017 04/29/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14 Iron Worker			13,706.0	2,824.0 20.6%	5,526.0 40.3%	615.0 4.5%	99	14	54	2
Totals:			13,706.0	2,824.0 20.6%	5,526.0 40.3%	615.0 4.5%	99	14	54	2
REGIS STEEL CORPORATIO	2176	05/13/2017 08/19/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14 Iron Worker			3,986.0	971.0 24.4%	900.0 22.6%	162.0 4.1%	43	11	12	3
Totals:			3,986.0	971.0 24.4%	900.0 22.6%	162.0 4.1%	43	11	12	3

PROJECT STATISTICAL REPORT

PARCEL M1 & M2 -- ID: 10061 Award Dept: DIP Const Cost: \$580,000,000.00 Neigh: BOSTON UNDEFINED

5/4/2018 11:38:23 AM PAGE 3

GC: JOHN MORIARTY & ASSOCIATES -- ID: 2098

Date Range: 07/01/2009 - 05/04/2018

Worked on Project

BRUP Report #8

S & F CONCRETE		13	07/29/2017															
			04/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.							
03	Carpenter			14,806.0	5,316.0 35.9%	5,471.5 37.0%	656.0 4.4%	45	15	17	1							
04	Cement Finisher			33.0	9.5 28.8%	25.0 75.8%	0.0 0.0%	4	1	3	0							
10	Equipment Operator			1,236.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0							
15	Laborer			9,781.5	4,466.5 45.7%	2,640.5 27.0%	0.0 0.0%	49	10	21	0							
16	Mason			251.0	23.0 9.2%	86.5 34.5%	0.0 0.0%	15	3	3	0							
S & F CONCRETE				Totals:	26,108.0	9,815.0 37.6%	8,223.5 31.5%	656.0 2.5%	124	29	44	1						
TREVVICOS CORPORATION				974	05/14/2017													
				04/22/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.						
10	Equipment Operator			12,572.0	765.0 6.1%	2,761.0 22.0%	0.0 0.0%	26	2	5	0							
15	Laborer			8,788.0	4,290.5 48.8%	1,997.0 22.7%	0.0 0.0%	14	5	3	0							
20	Piledriver			12,890.0	2,637.0 20.5%	3,656.0 28.4%	539.0 4.2%	25	6	7	1							
TREVVICOS CORPORATION				Totals:	34,250.0	7,692.5 22.5%	8,414.0 24.6%	539.0 1.6%	65	13	15	1						
Project Totals:				125,135.5	41,188.5 32.9%	31,131.5 24.9%	4,014.5 3.2%	524	116	164	17							

Date Range: 07/01/2009 - 05/04/2018

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
--	-------------	------------------	-------------	----------------	------	----------	-----	--------

Carpenter								
Contractor: JOHN MORIARTY & ASSOCIA	509.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: S & F CONCRETE	14,806.0	5,316.0 35.9%	5,471.5 37.0%	656.0 4.4%	45	15	17	1
<b>Trade Totals</b>	<b>15,315.0</b>	<b>5,316.0 34.7%</b>	<b>5,471.5 35.7%</b>	<b>656.0 4.3%</b>	<b>46</b>	<b>15</b>	<b>17</b>	<b>1</b>

Cement Finisher								
Contractor: S & F CONCRETE	33.0	9.5 28.8%	25.0 75.8%	0.0 0.0%	4	1	3	0
<b>Trade Totals</b>	<b>33.0</b>	<b>9.5 28.8%</b>	<b>25.0 75.8%</b>	<b>0.0 0.0%</b>	<b>4</b>	<b>1</b>	<b>3</b>	<b>0</b>

Electrician								
Contractor: JOHN A. PENNEY ELECTRIC	4,163.5	2,846.0 68.4%	1,410.5 33.9%	32.0 0.8%	10	5	2	1
<b>Trade Totals</b>	<b>4,163.5</b>	<b>2,846.0 68.4%</b>	<b>1,410.5 33.9%</b>	<b>32.0 0.8%</b>	<b>10</b>	<b>5</b>	<b>2</b>	<b>1</b>

Equipment Operator								
Contractor: ACCORD STEEL & PRECAST	374.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Contractor: HAYWARD BAKER INC.	1,174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Contractor: J. DERENZO CO.	12,317.0	3,704.0 30.1%	844.0 6.9%	10.5 0.1%	24	5	2	1
Contractor: S & F CONCRETE	1,236.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0
Contractor: TREVIICOS CORPORATION	12,572.0	765.0 6.1%	2,761.0 22.0%	0.0 0.0%	26	2	5	0
<b>Trade Totals</b>	<b>27,673.5</b>	<b>4,469.0 16.1%</b>	<b>3,605.0 13.0%</b>	<b>10.5 0.0%</b>	<b>71</b>	<b>7</b>	<b>7</b>	<b>1</b>

Iron Worker								
Contractor: ACCORD STEEL & PRECAST	2,076.0	466.0 22.4%	383.0 18.4%	119.0 5.7%	24	6	5	1
Contractor: LUND REBAR SERVICES, INC.	13,706.0	2,824.0 20.6%	5,526.0 40.3%	615.0 4.5%	99	14	54	2
Contractor: REGIS STEEL CORPORATION	3,986.0	971.0 24.4%	900.0 22.6%	162.0 4.1%	43	11	12	3
<b>Trade Totals</b>	<b>19,768.0</b>	<b>4,261.0 21.6%</b>	<b>6,809.0 34.4%</b>	<b>896.0 4.5%</b>	<b>166</b>	<b>31</b>	<b>71</b>	<b>6</b>



Date Range: 07/01/2009 - 05/04/2018

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Laborer</b>								
Contractor: CHAPMAN WATERPROOFING	717.0	527.0 73.5%	465.0 64.9%	0.0 0.0%	8	3	1	0
Contractor: FRONT LINE INC.	216.0	0.0 0.0%	68.0 31.5%	172.0 79.6%	6	0	3	4
Contractor: HAYWARD BAKER INC.	4,410.0	1,833.0 41.6%	493.0 11.2%	0.0 0.0%	16	4	4	0
Contractor: J. DERENZO CO.	9,956.5	4,089.0 41.1%	1,364.0 13.7%	1,492.0 15.0%	17	6	3	1
Contractor: JOHN MORIARTY & ASSOCIA	4,993.0	4,282.0 85.8%	1,210.0 24.2%	176.0 3.5%	6	5	2	1
Contractor: S & F CONCRETE	9,781.5	4,466.5 45.7%	2,640.5 27.0%	0.0 0.0%	49	10	21	0
Contractor: TREVICOS CORPORATION	8,788.0	4,290.5 48.8%	1,997.0 22.7%	0.0 0.0%	14	5	3	0
<b>Trade Totals</b>	<b>38,862.0</b>	<b>19,488.0 50.1%</b>	<b>8,237.5 21.2%</b>	<b>1,840.0 4.7%</b>	<b>116</b>	<b>33</b>	<b>37</b>	<b>6</b>
<b>Mason</b>								
Contractor: S & F CONCRETE	251.0	23.0 9.2%	86.5 34.5%	0.0 0.0%	15	3	3	0
<b>Trade Totals</b>	<b>251.0</b>	<b>23.0 9.2%</b>	<b>86.5 34.5%</b>	<b>0.0 0.0%</b>	<b>15</b>	<b>3</b>	<b>3</b>	<b>0</b>
<b>Oiler</b>								
Contractor: ACCORD STEEL & PRECAST	306.5	140.5 45.8%	140.5 45.8%	0.0 0.0%	2	1	1	0
<b>Trade Totals</b>	<b>306.5</b>	<b>140.5 45.8%</b>	<b>140.5 45.8%</b>	<b>0.0 0.0%</b>	<b>2</b>	<b>1</b>	<b>1</b>	<b>0</b>
<b>Piledriver</b>								
Contractor: HAYWARD BAKER INC.	3,150.0	1,081.0 34.3%	1,054.0 33.5%	0.0 0.0%	19	6	5	0
Contractor: TREVICOS CORPORATION	12,890.0	2,637.0 20.5%	3,656.0 28.4%	539.0 4.2%	25	6	7	1
<b>Trade Totals</b>	<b>16,040.0</b>	<b>3,718.0 23.2%</b>	<b>4,710.0 29.4%</b>	<b>539.0 3.4%</b>	<b>44</b>	<b>12</b>	<b>12</b>	<b>1</b>
<b>Pipefitter</b>								
Contractor: J.C.CANNISTRARO INC.	41.0	24.0 58.5%	33.0 80.5%	0.0 0.0%	5	1	2	0
<b>Trade Totals</b>	<b>41.0</b>	<b>24.0 58.5%</b>	<b>33.0 80.5%</b>	<b>0.0 0.0%</b>	<b>5</b>	<b>1</b>	<b>2</b>	<b>0</b>

GC: JOHN MORIARTY & ASSOCIATES - ID: 2098

Date Range: 07/01/2009 - 05/04/2018

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
<b>Plumber</b>								
Contractor: J.C.CANNISTRARO INC.	1,358.0	439.0 32.3%	51.5 3.8%	0.0 0.0%	23	2	2	0
<b>Trade Totals</b>	1,358.0	439.0 32.3%	51.5 3.8%	0.0 0.0%	23	2	2	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
<b>Waterproofor</b>								
Contractor: CHAPMAN WATERPROOFING	1,324.0	454.5 34.3%	551.5 41.7%	41.0 3.1%	22	5	7	1
<b>Trade Totals</b>	1,324.0	454.5 34.3%	551.5 41.7%	41.0 3.1%	22	5	7	1
<b>PROJECT TOTALS</b>	125,135.5	41,188.5 32.9%	31,131.5 24.9%	4,014.5 3.2%	524	116	164	17

Block M

Awarded work to date

Trade	sub / vendor
site package	DERENZO
landscaping	BRIGHTVIEW
concrete	S&F
masonry	JMA/Salucci
structural steel	CANATAL
sofp	EAST COAST
finish carpentry	STANLEY
waterproofing	CHAPMAN
roofing	MARSHALL
glass & glazing tower	KARAS
drywall	CENTURY
painting	CENTURY
elevators / escalators	OTIS
fire protection	CANNISTRARO
plumbing	CANNISTRARO
hvac	CANNISTRARO
electric	PENNEY

WBE/MBE/VBE on site to date

WBE/MBE/VBE	sub / vendor
Veteran Owned Business	Broco Oil
Women Owned Business	Granite City
Women Owned Business	Lub-O-Line
Women Owned Business	Frontline Line
Minority Owned Business	Regis Steel





**CONTRACTOR STATISTICAL REPORT**

**Contractor: TREVIICOS CORPORATION**

Cont ID: 974

**PROJECTS**

Worked on  
Project

Date Range: 07/01/2009 - 05/04/2018

5/4/2018 4:05:44 PM

PAGE 3

BRJP Report #5

Contractor Totals	Totals:	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
TREVIICOS CORPORATION		182,379.5	39,568.0 21.7%	63,191.5 34.6%	5,028.5 2.8%	294	64	97	11

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:03:54 AM

Contractor: S & F CONCRETE

PAGE 1

Cont ID: 13

Worked on Project

BR/P Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
131 BEVERLY @ LOVE JOY WHARF	06/13/2015								
9714	08/13/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		25,473.0	5,924.5 23.3%	8,463.5 33.2%	2,634.0 10.3%	51	11	14	3
Cement Finisher		2,131.5	1,178.5 55.3%	1,195.5 56.1%	0.0 0.0%	23	5	6	0
Equipment Operator		1,097.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		23,933.0	4,748.5 19.8%	6,404.5 26.8%	0.0 0.0%	75	6	18	0
131 BEVERLY @ LOVE JOY WHARF	Totals:	52,635.0	11,851.5 22.5%	6,063.5 30.5%	2,634.0 5.0%	159	22	38	3
200-300 FAN PIER 4 BLVD.	09/17/2016								
9879	03/24/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Cement Finisher		62.5	27.0 43.2%	38.0 60.8%	0.0 0.0%	3	1	2	0
Equipment Operator		789.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		2,524.5	222.5 8.8%	1,175.5 46.6%	0.0 0.0%	40	2	20	0
Mason		2,601.0	935.0 35.9%	1,209.5 46.5%	0.0 0.0%	45	10	13	0
200-300 FAN PIER 4 BLVD.	Totals:	5,977.5	1,184.5 19.8%	2,423.0 40.5%	0.0 0.0%	98	13	35	0
7012 DEARBORN S.T.E.M. ACADEMY	03/26/2016								
9800	11/11/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		3,333.0	2,081.5 62.5%	2,487.0 74.6%	337.5 10.1%	20	9	11	2
Cement Finisher		140.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Equipment Operator		344.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	13	0	0	0
Laborer		3,225.5	1,610.5 49.9%	1,527.0 47.3%	239.0 7.4%	50	7	13	1
7012 DEARBORN S.T.E.M. ACADEMY	Totals:	7,043.0	3,692.0 52.4%	4,014.0 57.0%	576.5 8.2%	90	16	24	3

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:03:55 AM  
PAGE 2

Contractor: S & F CONCRETE

ContID: 13

PROJECTS

Worked on Project

BR/P Report #5

Project	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
888 BOYLSTON STREET	02/07/2015								
9662	09/24/2016								
Carpenter		11,781.0	3,681.0 31.2%	5,227.0 44.4%	1,154.5 9.8%	50	13	14	2
Cement Finisher		1,747.0	606.0 34.7%	853.5 48.9%	55.0 3.1%	33	6	8	1
Equipment Operator		446.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		17,784.0	2,655.0 14.9%	2,756.5 15.5%	1,518.5 8.5%	68	5	18	1
888 BOYLSTON STREET	Totals:	31,758.5	6,942.0 21.9%	8,837.0 27.8%	2,728.0 8.6%	161	24	40	4
ASHMONT TOD II	06/04/2016								
9832	07/01/2017								
Carpenter		7,355.5	2,599.5 35.3%	4,218.5 57.4%	629.0 8.6%	37	9	11	1
Cement Finisher		311.5	73.0 23.4%	59.5 19.1%	0.0 0.0%	21	5	3	0
Equipment Operator		413.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	14	0	0	0
Laborer		5,334.5	3,656.0 68.5%	870.5 16.3%	0.0 0.0%	49	10	11	0
ASHMONT TOD II	Totals:	13,415.0	6,328.5 47.2%	5,148.5 38.4%	629.0 4.7%	121	24	25	1
BMC YAWKEY RENO ADDITION	02/21/2015								
9642	02/20/2016								
Cement Finisher		76.5	8.5 11.1%	8.5 11.1%	0.0 0.0%	9	1	1	0
Equipment Operator		24.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Laborer		566.5	0.0 0.0%	98.5 17.4%	0.0 0.0%	19	0	5	0
BMC YAWKEY RENO ADDITION	Totals:	667.0	8.5 1.3%	107.0 16.0%	0.0 0.0%	33	1	6	0



# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:03:55 AM

Contractor: S & F CONCRETE

PAGE 3

## PROJECTS

Cont ID: 13  
Worked on Project

BRJP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>BOSTON CHILDREN'S HOSPITAL CLINI</b>										
1E#0	07/15/2017	04/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			193.0	120.0 62.2%	88.0 45.6%	0.0 0.0%	8	4	3	0
Equipment Operator			108.0	18.0 16.7%	13.5 12.5%	0.0 0.0%	8	2	2	0
Laborer			895.5	132.5 14.8%	475.5 53.1%	0.0 0.0%	19	4	8	0
Pumpman			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
<b>Totals:</b>										
			1,212.5	270.5 22.3%	577.0 47.6%	0.0 0.0%	38	10	13	0
<b>BOSTON LANDING</b>										
9531	01/11/2014	03/14/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			12.0	12.0 100.0%	0.0 0.0%	0.0 0.0%	2	2	0	0
Cement Finisher			30.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Equipment Operator			19.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer			57.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
<b>Totals:</b>										
			118.5	12.0 10.1%	0.0 0.0%	0.0 0.0%	13	2	0	0
<b>BOSTON LANDING BRUINS HOCKEY B</b>										
9713	02/28/2015	09/10/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			5,959.5	1,991.0 33.4%	2,048.5 34.4%	957.0 16.1%	37	8	9	4
Cement Finisher			2,180.5	186.0 8.5%	297.0 13.6%	8.5 0.4%	46	7	9	1
Equipment Operator			1,073.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
Laborer			8,660.0	920.5 10.6%	1,509.5 17.4%	0.0 0.0%	69	4	16	0
<b>Totals:</b>										
			17,873.0	3,097.5 17.3%	3,855.0 21.6%	965.5 5.4%	164	19	34	5

# CONTRACTOR STATISTICAL REPORT

Contractor: **S & F CONCRETE**

Cont ID: 13

**PROJECTS**

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:03:55 AM

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>BRIGHAM'S BUILDING FOR THE FUTURE</b>									
9452	11/09/2013 05/07/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		3,579.0	1,581.5 44.2%	1,065.5 29.8%	602.5 16.8%	31	11	11	1
Cement Finisher		1,675.5	288.5 17.2%	362.0 21.6%	0.0 0.0%	23	3	4	0
Equipment Operator		312.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		15,124.5	2,152.0 14.2%	3,150.5 20.8%	1,002.0 6.6%	73	7	13	2
<b>Totals:</b>									
		20,691.5	4,022.0 19.4%	4,578.0 22.1%	1,604.5 7.8%	136	21	28	3
<b>CELTTIC - BOSTON LANDING</b>									
9999	02/18/2017 03/03/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		2,966.5	1,154.0 38.9%	763.5 25.7%	20.0 0.7%	25	9	7	1
Cement Finisher		1,040.5	173.5 16.7%	389.0 37.4%	8.5 0.8%	31	8	10	1
Equipment Operator		364.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		4,588.0	660.5 14.4%	1,936.0 42.2%	660.5 14.4%	47	2	19	2
<b>Totals:</b>									
		8,959.5	1,988.0 22.2%	3,088.5 34.5%	689.0 7.7%	113	19	36	4
<b>FAN PIER PARCEL I</b>									
9556	06/21/2014 05/07/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		9,977.5	3,567.5 35.8%	3,817.5 38.3%	24.0 0.2%	33	10	10	1
Cement Finisher		2,376.5	114.0 4.8%	186.0 7.8%	8.5 0.4%	31	4	5	1
Equipment Operator		475.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Laborer		12,593.0	2,721.0 21.6%	2,744.0 21.8%	424.0 3.4%	58	9	11	1
Mason		32.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Totals:</b>									
		25,454.0	6,402.5 25.2%	6,747.5 26.5%	456.5 1.8%	131	23	26	3

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:03:55 AM

Contractor: S & F CONCRETE

PAGE 5

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS		Worked on Project		Date Range: 01/01/2015 - 05/04/2018		5/8/2018 9:03:55 AM		PAGE 5	
Project	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>GE NECCO BUILDING PROJECT</b>									
1E#0	02/10/2018 04/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		3,298.0	1,101.5 33.4%	779.5 23.6%	235.0 7.1%	18	5	4	1
Cement Finisher		16.5	0.0 0.0%	16.5 100.0%	0.0 0.0%	1	0	1	0
Equipment Operator		171.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Laborer		1,377.5	583.5 42.4%	693.5 50.3%	0.0 0.0%	9	2	5	0
<b>Totals:</b>		4,863.0	1,685.0 34.6%	1,489.5 30.6%	235.0 4.8%	36	7	10	1
<b>HARVARD SCIENCE ENGINEERING CO</b>									
1E#0	07/22/2017 04/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		12,552.5	3,286.5 26.2%	7,002.5 55.8%	1,081.0 8.6%	45	12	21	3
Cement Finisher		2,099.5	591.5 28.2%	1,526.0 72.7%	0.0 0.0%	14	4	7	0
Equipment Operator		1,023.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	14	0	0	0
Laborer		17,334.5	1,830.0 10.6%	7,709.0 44.5%	1,068.0 6.2%	76	8	33	2
Mason		751.0	325.5 43.3%	493.0 65.6%	8.5 1.1%	15	4	5	1
<b>Totals:</b>		33,760.5	6,033.5 17.9%	6,730.5 49.6%	2,157.5 6.4%	164	28	66	6
<b>MOXY HOTEL</b>									
1E#0	12/23/2017 04/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		4,326.0	1,153.0 26.7%	2,143.5 49.5%	290.0 6.7%	33	10	15	4
Equipment Operator		242.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		3,428.5	802.0 23.4%	241.0 7.0%	25.0 0.7%	30	6	12	1
Mason		78.5	25.5 32.5%	35.0 44.6%	0.0 0.0%	9	3	4	0
<b>Totals:</b>		8,075.5	1,980.5 24.5%	2,419.5 30.0%	315.0 3.9%	81	19	31	5

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:03:56 AM

Contractor: S & F CONCRETE

PAGE 6

Cont ID: 13

## PROJECTS

Worked on Project:

BRP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>NEW BALANCE RESIDENTIAL / 125 GU</b>									
9935	02/17/2018								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		5,061.0	2,236.5 44.2%	1,466.0 29.0%	0.0 0.0%	38	11	12	0
Cement Finisher		1,440.5	154.5 10.7%	226.0 15.7%	0.0 0.0%	36	5	7	0
Equipment Operator		833.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		6,932.5	679.5 9.8%	2,695.5 38.9%	604.5 8.7%	47	3	20	2
Mason		133.0	8.0 6.0%	77.5 58.3%	0.0 0.0%	10	1	5	0
<b>Totals:</b>		<b>14,400.0</b>	<b>3,078.5 21.4%</b>	<b>4,465.0 31.0%</b>	<b>604.5 4.2%</b>	<b>141</b>	<b>20</b>	<b>44</b>	<b>2</b>
<b>NORTHEASTERN SCIENCE ENG. CENT</b>									
9596	07/30/2016								
	01/07/2017								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		403.5	103.0 25.5%	105.0 26.0%	0.0 0.0%	7	2	3	0
Equipment Operator		124.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		1,006.0	37.0 3.7%	143.5 14.3%	0.0 0.0%	22	2	7	0
Mason		271.5	0.0 0.0%	103.0 37.9%	0.0 0.0%	5	0	2	0
<b>Totals:</b>		<b>1,805.0</b>	<b>140.0 7.8%</b>	<b>351.5 19.5%</b>	<b>0.0 0.0%</b>	<b>43</b>	<b>4</b>	<b>12</b>	<b>0</b>
<b>ONE FRANKLIN</b>									
9495	01/18/2014								
	10/01/2016								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		71,255.5	22,302.0 31.3%	18,248.0 25.6%	3,702.5 5.2%	87	21	20	2
Cement Finisher		8,106.5	2,098.0 25.9%	545.5 6.7%	0.0 0.0%	27	6	6	0
Equipment Operator		2,350.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0
Laborer		70,983.5	20,836.5 29.4%	21,542.0 30.3%	3,516.0 5.0%	89	19	25	2
Mason		3.5	3.5 100.0%	3.5 100.0%	0.0 0.0%	1	1	1	0
<b>Totals:</b>		<b>152,699.0</b>	<b>45,240.0 29.6%</b>	<b>0,339.0 26.4%</b>	<b>7,218.5 4.7%</b>	<b>215</b>	<b>47</b>	<b>52</b>	<b>4</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:03:56 AM

Contractor: S & F CONCRETE

PAGE 7

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
OXFORD PING ON	12/20/2014								
9610	05/14/2016								
Carpenter		1,201.0	212.0 17.7%	212.0 17.7%	0.0 0.0%	12	1	1	0
Cement Finisher		358.0	87.5 24.4%	104.5 29.2%	0.0 0.0%	17	3	3	0
Equipment Operator		255.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		2,058.5	605.0 29.4%	873.0 42.4%	8.0 0.4%	39	4	15	1
OXFORD PING ON		Totals:	904.5 23.4%	1,189.5 30.7%	8.0 0.2%	77	8	19	1
PARCEL M1 & M2	07/29/2017								
1E+0	04/28/2018								
Carpenter		14,806.0	5,316.0 35.9%	5,471.5 37.0%	656.0 4.4%	45	14	17	1
Cement Finisher		33.0	9.5 28.8%	25.0 75.8%	0.0 0.0%	4	1	3	0
Equipment Operator		1,236.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0
Laborer		9,781.5	4,466.5 45.7%	2,640.5 27.0%	0.0 0.0%	49	9	21	0
Mason		251.0	23.0 9.2%	86.5 34.5%	0.0 0.0%	15	3	3	0
PARCEL M1 & M2		Totals:	9,815.0 37.6%	8,223.5 31.5%	656.0 2.5%	124	27	44	1
RESIDENTIAL TOWER AT BULFINCH C	03/10/2018								
1E+0	04/28/2018								
Carpenter		442.0	84.0 19.0%	188.0 42.5%	0.0 0.0%	9	2	2	0
Equipment Operator		43.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0
Laborer		388.0	0.0 0.0%	24.0 6.2%	0.0 0.0%	5	0	1	0
RESIDENTIAL TOWER AT BULFINCH C		Totals:	84.0 9.6%	212.0 24.3%	0.0 0.0%	20	2	3	0

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:03:56 AM  
PAGE 8

Contractor: **S & F CONCRETE**

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
SEAPORT PARCEL J	03/05/2016								
9804	03/25/2017								
Carpenter		1,123.5	704.0 62.7%	337.0 30.0%	0.0 0.0%	20	8	4	0
Cement Finisher		373.0	42.5 11.4%	53.5 14.3%	34.5 9.2%	15	2	2	1
Equipment Operator		174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		1,054.5	160.0 15.2%	242.5 23.0%	0.0 0.0%	41	5	9	0
SEAPORT PARCEL J	Totals:	2,725.0	906.5 33.3%	633.0 23.2%	34.5 1.3%	86	15	15	1
SEAPORT SQUARE PARCEL 2	02/13/2016								
9795	09/02/2017								
Carpenter		13,868.0	4,483.0 32.3%	3,817.5 27.5%	0.0 0.0%	48	11	9	0
Cement Finisher		2,811.0	469.0 16.7%	614.5 21.9%	0.0 0.0%	53	10	10	0
Equipment Operator		625.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
Laborer		13,211.0	5,333.5 40.4%	4,114.0 31.1%	389.0 2.9%	67	11	22	1
Mason		82.5	67.0 81.2%	67.0 81.2%	0.0 0.0%	3	1	1	0
Pumpman		52.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
SEAPORT SQUARE PARCEL 2	Totals:	30,650.5	10,352.5 33.8%	8,613.0 28.1%	389.0 1.3%	184	33	42	1
WATERMARK SEAPORT	05/31/2014								
9536	03/12/2016								
Carpenter		15,035.5	4,216.0 28.0%	3,272.5 21.8%	802.5 5.3%	52	10	9	1
Cement Finisher		2,419.0	863.0 35.7%	942.5 39.0%	0.0 0.0%	29	4	5	0
Equipment Operator		681.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		15,147.5	4,531.5 29.9%	4,320.0 28.5%	0.0 0.0%	79	12	20	0
WATERMARK SEAPORT	Totals:	33,283.0	9,610.5 28.9%	8,535.0 25.6%	802.5 2.4%	170	26	34	1
Contractor Totals									
S & F CONCRETE	Totals:	498,920.0	135,630.0 27.2%	148,640.0 29.8%	22,703.5 4.6%	2,598	430	677	49

# CONTRACTOR STATISTICAL REPORT

Contractor: **J. DERENZO CO.**

Cont ID: 81

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:06:16 AM

PAGE 1

## PROJECTS

BRIP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
20 SOMERSET STREET	11/09/2013								
9476	09/19/2015								
Equipment Operator		603.0	7.0 1.2%	7.0 1.2%	0.0 0.0%	3	1	1	0
Laborer		1,239.0	497.0 40.1%	497.0 40.1%	0.0 0.0%	9	1	1	0
<b>Totals:</b>		<b>1,842.0</b>	<b>504.0 27.4%</b>	<b>504.0 27.4%</b>	<b>0.0 0.0%</b>	<b>12</b>	<b>2</b>	<b>2</b>	<b>0</b>
33 CONGRESS STREET	07/23/2016								
9854	04/28/2018								
Equipment Operator		1,660.5	120.0 7.2%	48.0 2.9%	0.0 0.0%	18	4	2	0
Laborer		2,421.5	215.5 8.9%	40.0 1.7%	0.0 0.0%	13	4	3	0
<b>Totals:</b>		<b>4,082.0</b>	<b>335.5 8.2%</b>	<b>88.0 2.2%</b>	<b>0.0 0.0%</b>	<b>31</b>	<b>8</b>	<b>5</b>	<b>0</b>
7084 DUDLEY BRANCH LIBRARY RENO	03/31/2018								
1E+0	04/14/2018								
Equipment Operator		40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer		72.0	32.0 44.4%	0.0 0.0%	0.0 0.0%	2	1	0	0
<b>Totals:</b>		<b>112.0</b>	<b>32.0 28.6%</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>3</b>	<b>1</b>	<b>0</b>	<b>0</b>
BOSTON COLLEGE RECREATION CENT	03/11/2017								
1E+0	04/28/2018								
Equipment Operator		8,460.0	400.0 4.7%	858.0 10.1%	240.0 2.8%	24	2	3	1
Laborer		10,958.0	4,182.5 38.2%	4,582.5 41.8%	1,616.5 14.8%	21	5	6	1
<b>Totals:</b>		<b>19,418.0</b>	<b>4,582.5 23.6%</b>	<b>5,440.5 28.0%</b>	<b>1,856.5 9.6%</b>	<b>45</b>	<b>7</b>	<b>9</b>	<b>2</b>
BOSTON LANDING	11/09/2013								
9531	08/22/2015								
Equipment Operator		1,077.5	347.0 32.2%	16.0 1.5%	0.0 0.0%	14	3	1	0
Laborer		2,317.5	894.5 38.6%	927.0 40.0%	250.5 10.8%	14	3	4	1
<b>Totals:</b>		<b>3,395.0</b>	<b>1,241.5 36.6%</b>	<b>943.0 27.8%</b>	<b>250.5 7.4%</b>	<b>28</b>	<b>6</b>	<b>5</b>	<b>1</b>

# CONTRACTOR STATISTICAL REPORT

Contractor: **J. DERENZO CO.**

Cont ID: 81

## PROJECTS

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:06:17 AM

PAGE 2

BRIP Report #5

Project	Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
BOSTON LANDING BRUINS HOCKEY B 9713	12/20/2014									
	09/03/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		7,918.5	1,834.0 23.2%	494.0 6.2%	0.0 0.0%	19	2	2	0	
BOSTON LANDING BRUINS HOCKEY B		Laborer	8,765.5	3,941.0 45.0%	4,461.5 50.9%	1,983.5 22.6%	23	3	4	1
	Totals:	16,684.0	5,775.0 34.6%	4,955.5 29.7%	1,983.5 11.9%	42	5	6	1	
BOYLSTON WEST 9396	01/19/2013									
	08/15/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		2,572.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0	
BOYLSTON WEST		Laborer	4,076.0	2,292.5 56.2%	2,346.0 57.6%	0.0 0.0%	16	3	4	0
	Totals:	6,648.5	2,292.5 34.5%	2,346.0 35.3%	0.0 0.0%	26	3	4	0	
CELTIC - BOSTON LANDING 9999	01/14/2017									
	04/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		4,594.0	0.0 0.0%	1,079.0 23.5%	0.0 0.0%	19	0	2	0	
CELTIC - BOSTON LANDING		Laborer	6,102.5	1,909.0 31.3%	1,951.0 32.0%	951.0 15.6%	20	7	7	3
		Lather	48.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:	10,744.5	1,909.0 17.8%	3,030.0 28.2%	951.0 8.9%		40	7	9	3	
D STREET HOTELS 9631	05/24/2014									
	04/16/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		2,303.0	152.0 6.6%	80.0 3.5%	0.0 0.0%	14	4	2	0	
D STREET HOTELS		Laborer	3,975.0	960.5 24.2%	1,648.5 41.5%	205.5 5.2%	15	5	4	2
	Totals:	6,278.0	1,112.5 17.7%	1,728.5 27.5%	205.5 3.3%	29	9	6	2	



# CONTRACTOR STATISTICAL REPORT

Contractor: **J. DERENZO CO.**

Cont ID: 81

## PROJECTS

Worked on Project:

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:06:17 AM

PAGE 3

BRIP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
GE HEADQUARTERS CAMPUS PROJE	07/02/2017	09/09/2017								
Equipment Operator			141.5	8.0 5.7%	8.0 5.7%	8.0 5.7%	6	1	1	1
Laborer			262.0	161.5 61.6%	16.0 6.1%	16.0 6.1%	6	3	1	1
<b>Totals:</b>			403.5	169.5 42.0%	24.0 5.9%	24.0 5.9%	12	4	2	2
HARRISON TOWER	04/11/2015	04/02/2016								
Equipment Operator			80.0	8.0 10.0%	0.0 0.0%	0.0 0.0%	4	1	0	0
Laborer			120.0	0.0 0.0%	50.0 41.7%	0.0 0.0%	6	0	1	0
<b>Totals:</b>			200.0	8.0 4.0%	50.0 25.0%	0.0 0.0%	10	1	1	0
HYATT CENTRIC HOTEL	03/25/2017	04/28/2018								
Equipment Operator			1,128.5	709.0 62.8%	100.0 8.9%	0.0 0.0%	11	4	1	0
Laborer			654.0	364.0 55.7%	144.0 22.0%	0.0 0.0%	11	4	3	0
<b>Totals:</b>			1,782.5	1,073.0 60.2%	244.0 13.7%	0.0 0.0%	22	8	4	0
NEW BALANCE RESIDENTIAL / 125 GU	08/13/2016	04/14/2018								
Equipment Operator			6,066.5	0.0 0.0%	628.0 10.4%	0.0 0.0%	26	0	3	0
Laborer			7,771.0	2,283.0 29.4%	2,282.0 29.4%	1,822.5 23.5%	26	9	10	3
<b>Totals:</b>			13,837.5	2,283.0 16.5%	2,910.0 21.0%	1,822.5 13.2%	52	9	13	3
ONE FRANKLIN	08/31/2013	10/01/2016								
Equipment Operator			1,903.0	77.0 4.0%	15.0 0.8%	0.0 0.0%	13	3	1	0
Laborer			2,349.5	1,829.5 77.9%	1,806.5 76.9%	0.0 0.0%	17	5	5	0
<b>Totals:</b>			4,252.5	1,906.5 44.8%	1,821.5 42.8%	0.0 0.0%	30	8	6	0

# CONTRACTOR STATISTICAL REPORT

Contractor: **J. DERENZO CO.**

Cont ID: 81

**PROJECTS**

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:06:17 AM

PAGE 4

BRIP Report #5

Project	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
OXFORD PING ON 9610	11/22/2014								
	09/26/2015								
	<b>Totals:</b>	810.0	101.5 12.5%	93.5 11.5%	0.0 0.0%	10	3	2	0
OXFORD PING ON Laborer		1,093.0	309.0 28.3%	341.0 31.2%	8.0 0.7%	13	3	4	1
	<b>Totals:</b>	1,903.0	410.5 21.6%	434.5 22.8%	8.0 0.4%	23	6	6	1
	PARCEL 1B 9852	12/26/2015 02/24/2018							
Equipment Operator		5,284.4	2,595.9 49.1%	2,280.5 43.2%	0.0 0.0%	19	5	2	0
	Laborer	6,476.5	461.0 7.1%	1,536.5 23.7%	442.0 6.8%	22	4	6	2
	<b>Totals:</b>	11,760.9	3,056.9 26.0%	3,817.0 32.5%	442.0 3.8%	41	9	8	2
PARCEL 1B Equipment Operator	01/20/2018 04/28/2018								
Equipment Operator		1,357.0	350.5 25.8%	195.0 14.4%	0.0 0.0%	11	3	2	0
	Laborer	1,796.0	599.0 33.4%	160.5 8.9%	438.5 24.4%	9	4	3	1
	<b>Totals:</b>	3,153.0	949.5 30.1%	355.5 11.3%	438.5 13.9%	20	7	5	1
PARCEL M1 & M2 1E+0	05/06/2017 04/28/2018								
Equipment Operator		12,317.0	3,704.0 30.1%	844.0 6.9%	10.5 0.1%	24	5	2	1
	Laborer	9,956.5	4,089.0 41.1%	1,364.0 13.7%	1,492.0 15.0%	17	6	3	1
	<b>Totals:</b>	22,273.5	7,793.0 35.0%	2,208.0 9.9%	1,502.5 6.7%	41	11	5	2
RESIDENTIAL TOWER AT BULFINCH C 1E+0	09/16/2017 04/28/2018								
Equipment Operator		2,041.0	908.5 44.5%	908.5 44.5%	0.0 0.0%	12	3	3	0
	Laborer	1,723.0	1,018.5 59.1%	1,002.5 58.2%	264.0 15.3%	14	6	5	1
	<b>Totals:</b>	3,764.0	1,927.0 51.2%	1,911.0 50.8%	264.0 7.0%	26	9	8	1

# CONTRACTOR STATISTICAL REPORT

Contractor: **J. DERENZO CO.**

Cont ID: 81

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:06:17 AM

PAGE 5

BRIP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
SEAPORT B/C	10/18/2014								
9685	06/17/2017								
Equipment Operator		16,106.5	5,744.0 35.7%	2,995.5 18.6%	537.5 3.3%	28	8	3	1
Laborer		17,104.5	3,539.5 20.7%	2,176.0 12.7%	38.0 0.2%	31	7	6	1
SEAPORT B/C	Totals:	33,211.0	9,283.5 28.0%	5,171.5 15.6%	575.5 1.7%	59	15	9	2
SEAPORT SQUARE PARCEL L1	08/24/2013								
9502	10/10/2015								
Equipment Operator		1,727.0	140.0 8.1%	25.0 1.4%	0.0 0.0%	14	3	1	0
Laborer		2,138.5	96.5 4.5%	108.5 5.1%	0.0 0.0%	19	4	3	0
SEAPORT SQUARE PARCEL L1	Totals:	3,865.5	236.5 6.1%	133.5 3.5%	0.0 0.0%	33	7	4	0
ST. KEVIN'S & UPHAM'S CORNER	03/22/2014								
9541	09/19/2015								
Equipment Operator		1,245.5	625.0 50.2%	617.0 49.5%	0.0 0.0%	6	2	1	0
Laborer		1,130.0	256.0 22.7%	128.0 11.3%	0.0 0.0%	11	2	2	0
ST. KEVIN'S & UPHAM'S CORNER	Totals:	2,375.5	881.0 37.1%	745.0 31.4%	0.0 0.0%	17	4	3	0
Contractor Totals									
J. DERENZO CO.	Totals:	171,986.4	47,762.4 27.8%	38,861.0 22.6%	10,324.0 6.0%	642	146	120	23

# CONTRACTOR STATISTICAL REPORT

Contractor: LUND REBAR SERVICES, INC.

Cont ID: 1E+0

PROJECTS Worked on Project

Date Range: 04/01/2009 - 05/04/2018

5/4/2018 4:10:29 PM

PAGE 1

BRJRP Report #5

Project	Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
121 BROOKLINE AVENUE	06/03/2012								
9271	03/03/2013								
Iron Worker		1,067.0	249.0 23.3%	322.0 30.2%	0.0 0.0%	15	3	3	0
121 BROOKLINE AVENUE	<b>Totals:</b>	1,067.0	249.0 23.3%	322.0 30.2%	0.0 0.0%	15	3	3	0
200-300 FAN PIER 4 BLVD.	07/10/2016								
9879	04/08/2018								
Iron Worker		12,262.0	3,290.0 26.8%	2,620.0 21.4%	257.0 2.1%	85	24	29	2
200-300 FAN PIER 4 BLVD.	<b>Totals:</b>	12,262.0	3,290.0 26.8%	2,620.0 21.4%	257.0 2.1%	85	24	29	2
80-82 FENWOOD	04/04/2015								
9727	07/30/2016								
Iron Worker		1,268.0	564.0 44.5%	445.0 35.1%	8.0 0.6%	40	13	12	1
80-82 FENWOOD	<b>Totals:</b>	1,268.0	564.0 44.5%	445.0 35.1%	8.0 0.6%	40	13	12	1
888 BOYLSTON STREET	04/19/2015								
9862	07/10/2016								
Iron Worker		7,479.0	3,429.0 45.8%	3,186.0 42.6%	298.0 4.0%	67	21	21	3
888 BOYLSTON STREET	<b>Totals:</b>	7,479.0	3,429.0 45.8%	3,186.0 42.6%	298.0 4.0%	67	21	21	3
BOYLSTON WEST	07/28/2013								
9396	08/17/2014								
Iron Worker		12,024.0	4,431.0 36.9%	2,581.5 21.5%	0.0 0.0%	42	11	11	0
BOYLSTON WEST	<b>Totals:</b>	12,024.0	4,431.0 36.9%	2,581.5 21.5%	0.0 0.0%	42	11	11	0
BRIGHAM'S BUILDING FOR THE FUTUR	04/06/2014								
9452	05/29/2016								
Iron Worker		9,818.0	3,131.0 31.9%	3,734.0 38.0%	0.0 0.0%	68	22	18	0
BRIGHAM'S BUILDING FOR THE FUTUR	<b>Totals:</b>	9,818.0	3,131.0 31.9%	3,734.0 38.0%	0.0 0.0%	68	22	18	0

# CONTRACTOR STATISTICAL REPORT

Contractor: LUND REBAR SERVICES, INC.

Cont ID: 1E+0

Worked on Project

Date Range: 04/01/2009 - 05/04/2018

5/4/2018 4:10:30 PM

PAGE 2

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HARVARD SCIENCE ENGINEERING CO	09/18/2016								
1E+0	07/30/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		1,695.0	222.0 13.1%	772.0 45.5%	55.0 3.2%	29	5	12	1
HARVARD SCIENCE ENGINEERING CO	Totals:	1,695.0	222.0 13.1%	772.0 45.5%	55.0 3.2%	29	5	12	1
KLARMAN HALL	04/09/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9874	04/16/2017	30.0	0.0 0.0%	26.0 86.7%	0.0 0.0%	2	0	1	0
Iron Worker		30.0	0.0 0.0%	26.0 86.7%	0.0 0.0%	2	0	1	0
KLARMAN HALL	Totals:	30.0	0.0 0.0%	26.0 86.7%	0.0 0.0%	2	0	1	0
PARCEL M1 & M2	07/16/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	04/29/2018	13,706.0	2,824.0 20.6%	5,526.0 40.3%	615.0 4.5%	99	15	53	2
Iron Worker		13,706.0	2,824.0 20.6%	5,526.0 40.3%	615.0 4.5%	99	15	53	2
PARCEL M1 & M2	Totals:	13,706.0	2,824.0 20.6%	5,526.0 40.3%	615.0 4.5%	99	15	53	2
SEAPORT PARCEL J	05/08/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9804	04/09/2017	438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
Iron Worker		438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
SEAPORT PARCEL J	Totals:	438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
SEAPORT SQUARE PARCEL 2	01/24/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9795	06/04/2017	12,264.0	2,931.0 23.9%	4,145.0 33.8%	13.0 0.1%	81	20	29	2
Iron Worker		12,264.0	2,931.0 23.9%	4,145.0 33.8%	13.0 0.1%	81	20	29	2
SEAPORT SQUARE PARCEL 2	Totals:	12,264.0	2,931.0 23.9%	4,145.0 33.8%	13.0 0.1%	81	20	29	2
SOUTH BAY DEVELOPMENT PHASE II	05/14/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	04/29/2018	14,130.0	3,981.0 28.2%	4,705.0 33.3%	122.0 0.9%	81	16	39	2
Iron Worker		14,130.0	3,981.0 28.2%	4,705.0 33.3%	122.0 0.9%	81	16	39	2
SOUTH BAY DEVELOPMENT PHASE II	Totals:	14,130.0	3,981.0 28.2%	4,705.0 33.3%	122.0 0.9%	81	16	39	2

**CONTRACTOR STATISTICAL REPORT**

Contractor: **LUND REBAR SERVICES, INC.**

Cont ID: 1E+0

Worked on Project

Date Range: **04/01/2009 - 05/04/2018**

5/4/2018 4:10:30 PM

PAGE 3

BRJP Report #5

PROJECTS	06/08/2014 11/29/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
WATERMARK SEAPORT 9556									
Iron Worker		11,632.0	3,128.5 26.9%	2,098.5 18.0%	0.0 0.0%	57	17	11	0
WATERMARK SEAPORT	Totals:	11,632.0	3,128.5 26.9%	2,098.5 18.0%	0.0 0.0%	57	17	11	0
Contractor Totals									
LUND REBAR SERVICES, INC.	Totals:	Total Hours 97,813.0	Resident Hrs / % 28,286.5 28.9%	POC Hrs / % 30,327.0 31.0%	Female Hrs / % 1,368.0 1.4%	Emps. 689	Res. 171	POC 248	Fem. 13

# CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

PROJECTS Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:07:17 AM

PAGE 1

BRIP Report #5

Address	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1 GURNEY STREET	07/16/2016	09/25/2016								
9923										
Equipment Operator			312.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Laborer			288.0	136.0 47.2%	0.0 0.0%	136.0 47.2%	2	1	0	1
Piledriver			41.0	8.0 19.5%	0.0 0.0%	0.0 0.0%	3	1	0	0
1 GURNEY STREET			Totals:	641.0 144.0 22.5%	0.0 0.0%	136.0 21.2%	7	2	0	1
30 DALTON STREET RESIDENCES	11/09/2014	05/10/2015								
9684										
Equipment Operator			837.4	242.0 28.9%	242.0 28.9%	0.0 0.0%	9	1	1	0
Laborer			82.0	32.0 39.0%	32.0 39.0%	0.0 0.0%	3	1	1	0
Piledriver			2,409.0	979.0 40.6%	765.0 31.8%	0.0 0.0%	16	5	4	0
30 DALTON STREET RESIDENCES			Totals:	3,328.4 1,253.0 37.6%	1,039.0 31.2%	0.0 0.0%	28	7	6	0
7012 DEARBORN S.T.E.M. ACADEMY	02/28/2016	08/07/2016								
9800										
Equipment Operator			200.0	96.0 48.0%	96.0 48.0%	96.0 48.0%	3	1	1	1
Laborer			312.0	48.0 15.4%	144.0 46.2%	16.0 5.1%	6	2	3	1
Piledriver			242.0	101.0 41.7%	0.0 0.0%	0.0 0.0%	5	1	0	0
7012 DEARBORN S.T.E.M. ACADEMY			Totals:	754.0 245.0 32.5%	240.0 31.8%	112.0 14.9%	14	4	4	2
75 AMORY AVE. RESIDENCE	12/20/2015	12/27/2015								
9786										
Equipment Operator			200.0	0.0 0.0%	39.0 19.5%	0.0 0.0%	6	0	1	0
Laborer			39.0	0.0 0.0%	39.0 100.0%	0.0 0.0%	1	0	1	0
75 AMORY AVE. RESIDENCE			Totals:	239.0 0.0 0.0%	78.0 32.6%	0.0 0.0%	7	0	2	0

# CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

## PROJECTS

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:07:17 AM

PAGE 2

BRIP Report #5

Project	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
80-82 FENWOOD	02/28/2015									
	9727 04/11/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		1,100.5	198.5 18.0%	198.5 18.0%	0.0 0.0%	13	1	1	0	
		<b>Totals:</b>	1,100.5	198.5 18.0%	198.5 18.0%	13	1	1	0	
BARTLETT B.	04/16/2017									
	1E+0 04/30/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		338.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0	
		64.0	0.0 0.0%	64.0 100.0%	0.0 0.0%	1	0	1	0	
		10.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
		113.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
		<b>Totals:</b>	541.5	0.0 0.0%	64.0 11.8%	0.0 0.0%	12	0	1	0
BOSTON CHILDREN'S HOSPITAL CLINI	05/21/2017									
	1E+0 09/17/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		356.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
		648.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0	
		317.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0	
		<b>Totals:</b>	1,321.0	0.0 0.0%	0.0 0.0%	6	0	0	0	
BOSTON COLLEGE FIELD HOUSE	07/16/2017									
	1E+0 09/17/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		590.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0	
		1,661.0	709.5 42.7%	1,013.5 61.0%	0.0 0.0%	8	4	5	0	
		<b>Totals:</b>	2,251.5	709.5 31.5%	1,013.5 45.0%	12	4	5	0	



# CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

## PROJECTS

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:07:17 AM

PAGE 3

BRIP Report #5

Project	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON UNIVERSITY I.L.S.E. CENTER 9762	06/21/2015								
	08/16/2015								
	Equipment Operator	857.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
	Laborer	640.0	447.0 69.8%	197.0 30.8%	0.0 0.0%	9	3	2	0
Piledriver		1,349.0	285.0 21.1%	257.0 19.1%	0.0 0.0%	11	3	3	0
	<b>Totals:</b>	<b>2,846.0</b>	<b>732.0 25.7%</b>	<b>454.0 16.0%</b>	<b>0.0 0.0%</b>	<b>29</b>	<b>6</b>	<b>5</b>	<b>0</b>
BU DENTAL 1E+0	04/15/2018								
	04/29/2018								
	Equipment Operator	299.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
	Laborer	251.0	0.0 0.0%	97.5 38.8%	0.0 0.0%	4	0	1	0
Piledriver		29.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	<b>Totals:</b>	<b>579.5</b>	<b>0.0 0.0%</b>	<b>97.5 16.8%</b>	<b>0.0 0.0%</b>	<b>8</b>	<b>0</b>	<b>1</b>	<b>0</b>
KLARMAN HALL 9874	05/22/2016								
	07/02/2017								
	Equipment Operator	561.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	14	0	0	0
	Laborer	213.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Piledriver		4,143.0	1,663.0 40.1%	1,264.0 30.5%	0.0 0.0%	22	5	4	0
	<b>Totals:</b>	<b>4,917.0</b>	<b>1,663.0 33.8%</b>	<b>1,264.0 25.7%</b>	<b>0.0 0.0%</b>	<b>39</b>	<b>5</b>	<b>4</b>	<b>0</b>
MOXY HOTEL 1E+0	07/09/2017								
	03/11/2018								
	Equipment Operator	310.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
	Laborer	314.0	128.0 40.8%	110.0 35.0%	0.0 0.0%	8	2	3	0
Piledriver		937.5	181.0 19.3%	48.0 5.1%	0.0 0.0%	13	2	1	0
	<b>Totals:</b>	<b>1,561.5</b>	<b>309.0 19.8%</b>	<b>158.0 10.1%</b>	<b>0.0 0.0%</b>	<b>28</b>	<b>4</b>	<b>4</b>	<b>0</b>

# CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

PROJECTS: **ONE DALTON STREET** Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:07:17 AM

PAGE 4

BRIP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ONE DALTON STREET	03/01/2015	09/11/2016								
9728										
Equipment Operator			494.5	0.0 0.0%	61.5 12.4%	0.0 0.0%	9	0	1	0
Laborer			215.5	0.0 0.0%	97.5 45.2%	0.0 0.0%	5	0	2	0
Piledriver			240.0	24.0 10.0%	24.0 10.0%	0.0 0.0%	11	2	2	0
ONE DALTON STREET										
Totals:			950.0	24.0 2.5%	183.0 19.3%	0.0 0.0%	25	2	5	0
PARCEL K-GARAGE / RESIDENTIAL	01/28/2018	04/29/2018								
1E+0										
Equipment Operator			748.5	250.5 33.5%	0.0 0.0%	0.0 0.0%	8	1	0	0
Laborer			51.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver			1,636.0	909.0 55.6%	909.0 55.6%	0.0 0.0%	10	4	4	0
PARCEL K-GARAGE / RESIDENTIAL										
Totals:			2,435.5	1,159.5 47.6%	909.0 37.3%	0.0 0.0%	19	5	4	0
PARCEL M1 & M2	08/13/2017	02/11/2018								
1E+0										
Equipment Operator			1,174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Laborer			4,410.0	1,833.0 41.6%	493.0 11.2%	0.0 0.0%	16	4	4	0
Piledriver			3,150.0	1,081.0 34.3%	1,054.0 33.5%	0.0 0.0%	19	6	5	0
PARCEL M1 & M2										
Totals:			8,734.0	2,914.0 33.4%	1,547.0 17.7%	0.0 0.0%	42	10	9	0
SEAPORT B/C	04/12/2015	02/28/2016								
9685										
Equipment Operator			479.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer			2,497.0	906.0 36.3%	1,033.0 41.4%	0.0 0.0%	11	4	3	0
Piledriver			2,514.5	1,199.0 47.7%	1,137.0 45.2%	0.0 0.0%	16	6	4	0
SEAPORT B/C										
Totals:			5,490.5	2,105.0 38.3%	2,170.0 39.5%	0.0 0.0%	28	10	7	0

# CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/8/2018 9:07:17 AM

PAGE 5

BRIP Report #5

Contractor	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
SEAPORT PARCEL H 9803	10/25/2015								
	12/20/2015								
	Equipment Operator	99.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
	Piledriver	219.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
<b>Totals:</b>		<b>318.0</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>10</b>	<b>0</b>	<b>0</b>	<b>0</b>
SEAPORT PARCEL J 9804	10/25/2015								
	08/28/2016								
	Equipment Operator	1,199.5	45.0 3.8%	0.0 0.0%	0.0 0.0%	14	1	0	0
	Laborer	144.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Totals:</b>		<b>2,881.0</b>	<b>784.5 27.2%</b>	<b>492.5 17.1%</b>	<b>0.0 0.0%</b>	<b>17</b>	<b>3</b>	<b>2</b>	<b>0</b>
<b>Totals:</b>		<b>4,225.0</b>	<b>829.5 19.6%</b>	<b>492.5 11.7%</b>	<b>0.0 0.0%</b>	<b>32</b>	<b>4</b>	<b>2</b>	<b>0</b>
<b>Contractor Totals</b>		<b>Total Hours</b>	<b>Resident Hrs / %</b>	<b>POC Hrs / %</b>	<b>Female Hrs / %</b>	<b>Emps.</b>	<b>Res.</b>	<b>POC</b>	<b>Fem.</b>
<b>HAYWARD BAKER INC.</b>		<b>42,233.9</b>	<b>12,286.0 29.1%</b>	<b>9,908.0 23.5%</b>	<b>248.0 0.6%</b>	<b>359</b>	<b>64</b>	<b>60</b>	<b>3</b>